#### NORTH AYRSHIRE COUNCIL

21 March 2023

#### Cabinet

Title:	Capital Programme Performance to 31 March 2023
Purpose:	To advise Cabinet of progress in delivering the Capital Investment Programme for 2022/23.
Recommendation:	That Cabinet agrees to (a) note the revisions to budgets outlined in the report; (b) note (i) the General Services and HRA revised budgets at 31 January 2023; and (ii) the forecast expenditure to 31 March 2023; and (c) approve the proposed revision to the General Services Capital Programme in respect of the additional borrowing requirement to support the Shewalton and Nethermains Solar PV projects.

## 1. Executive Summary

- 1.1 The General Services Capital Investment Programme 2022/23 to 2030/31 was approved by Council on 2 March 2022. The Housing Revenue Account (HRA) Capital Investment Programme 2022/23 sits within the updated HRA Business Plan and was approved by Council on 16 February 2022.
- 1.2 This report identifies the current programme for 2022/23, taking account of adjustments made to the initial budgets. The report presents the revised budgets at 31 January 2023 (Period 10) and forecast expenditure to 31 March 2023.
- 1.3 At Period 10 the General Fund is forecasting a projected underspend of (£0.104m) against a revised budget of £42.813m. The HRA is forecasting a projected underspend of (£9.102m) against a revised budget of £43.451m.
- 1.4 Within the General Fund, adjustments to funding have resulted in net additions to the overall capital programme of £1.145m, including Scottish Government funding in relation to the Place Based Investment Programme. Further reviews of individual project plans have identified a number of adjustments to the current profiles. As a result, (£7.379m) has been reprofiled for delivery in 2023/24. This has been partly offset by the acceleration of £0.420m to 2022/23 from future years.
- 1.5 Within the HRA, a review of delivery timescales has identified a requirement to reprofile (£15.302m) of works for delivery in 2023/24 and beyond. This is offset by the acceleration of £0.985m to 2022/23 from future years.

- 1.6 The major risk to the forecast position is the uncertainty arising from the ongoing inflationary pressures and supply chain issues which are impacting on tender returns and the cost of materials, as reported across a number of General Fund and HRA projects. While some mitigation has been built into the programme to offset cost pressures, any further significant increase in costs will result in increased borrowing requirements and may have a negative impact on the deliverability of both the General Fund and HRA capital programmes for 2022/23 and beyond. Projects will continue to be monitored closely with cost increases met initially from the additional flexibility built into the programme. However, any requirement for further borrowing not met from a funding source will be a matter for Council to consider.
- 1.7 Following completion of the tender exercise in relation to the Shewalton and Nethermains Solar PV projects, it has been identified that an additional investment of £0.781m is required. Cabinet is requested to approve the additional borrowing requirement to support this investment with the associated costs to be met from the anticipated income associated with the projects.

# 2. Background

#### General Fund

2.1 The following table outlines the movements in the 2022/23 General Services budget:

	2022/23
	£m
Budget as at 30 November 2022	48.627
a) Changes to Funding	1.082
b) Other Revisions to the Programme	0.063
Revised Budget	49.772
c) Alterations to phasing of projects:-	
2022/23 to 2023/24	(7.379)
2023/24 to 2022/23	0.420
Budget as at 31 January 2023	42.813

# 2.2 (a) Changes to Funding

The capital programme has been updated to reflect the following changes to funding:

Funding Body	Amount	Project
Specific Capital Grant	£1.093m	Place Based Investment Programme
Specific Capital Grant	£0.098m	UK Shared Prosperity Fund
Specific Capital Grant	£0.017m	Island Crisis Emergency Fund
Energy Savings Trust	£0.102m	Workplace Chargers
Scottish Forestry	£0.090m	Lochshore
Sustrans	(£0.133m)	Lochshore
SPT	(£0.185m)	Cumbrae Ferry & Bus Stop
Total	£1.082m	

# 2.3 (b) Other Revisions to the Programme

An adjustment of £0.063m has been reported due to an additional CFCR contributions in relation to the Brodick Library and the vehicle fleet.

# 2.4 (c) Alterations to the Phasing of Projects

The ongoing review of individual project plans, taking cognisance of the current levels of volatility within the construction sector, has identified a requirement to re-profile a further (£7.379m) of works for delivery in 2023/24 and beyond. This includes a corporate phasing adjustment reflecting the degree of uncertainty in the total expenditure projections:


Service	Amount	Project	
Communities	(£0.160m)	UFSM Expansion	
	(£0.148m)	Montgomerie Park Primary	
	(£0.147m)	CO2 Monitors	
	(£0.032m)	Annick Primary Early Years	
	(£0.070m)	Other minor adjustments	
	(£0.557m)		
Chief Executives	(£0.130m)	LAN/WIFI	
	(£0.100m)	ICT Investment Fund	
	(£0.012m)	Other minor adjustments	
	(£0.242m)		
HSCP	(£0.156m)	Improvement Grants	
	(£0.020m)	Other minor adjustments	
	(£0.176m)		

Service	Amount	Project
Place	(£1.700m)	Millport Coastal FPS
	(£0.641m)	PBIP Bank Street
	(£0.520m)	Island Pit Stops
	(£0.356m)	Nature Restoration Fund
	(£0.343m)	Lighting
	(£0.330m)	AGD i3 DPMC
	(£0.300m)	Upper Garnock FPS
	(£0.252m)	Millport Town Hall Regeneration
	(£0.239m)	Repurposing Property Grant Fund
	(£0.237m)	Place Based Investment
	(£0.168m)	Parking Charges & DPE
		LED Lighting Replacement
	(£0.159m)	Millport Town Hall Phase 2
	(£0.148m)	Access Path Network
	(£0.140m)	Town Centre Reneration
	(£0.132m)	PLI Kilwinning Academy
	(£0.113m)	Fleet Decarbonisation
	(£0.111m)	Irvine High Street
	(£0.102m)	Stevenston Cemetery
	(£0.100m)	Montgomerie Park Masterplan
	(£0.098m)	UK Shared Prosperity Fund
	(£0.095m)	PLI Cunninghame House
	(£0.088m)	Kilbirnie Cemetery Wall
	(£0.077m)	VDLF Development Work
	(£0.074m)	A737 Dalry Bypass
	(£0.071m)	VDLF Kyle Road
	(£0.216m)	Other minor adjustments
	(£6.973m)	
Other	, ,	Flexibility Fund
	(£2.521m)	
Corporate	£3.090m	Uncertainty / Sensitivity Adjustment
•	£3.090m	,
Total	(£7.379m)	

These adjustments have been partly offset by the acceleration of £0.420m of expenditure to 2022/23 from future years.

Service	Amount	Project	
Chief Executives	£0.053m	Schools ICT Investment	
Place	£0.078m	PLI Auchenharvie Academy	
	£0.198m	Kilwinning Cemetery	
	£0.075m	Other minor adjustments	
	£0.351m		
Communities	£0.016m	Other minor adjustments	
	£0.016m		
Total	£0.420m		

- 2.5 These adjustments have resulted in a revised 2022/23 budget at 31 January 2023 of £42.709m.
- 2.6 The following graph illustrates the movement in each programme on a service basis compared to the revised programme:



Approved Programme	38.672	32.249	0.492	50.239	2.500	124.152
Programme @ P4	25.201	8.948	2.002	43.502	(10.019)	69.634
Programme @ P6	25.196	6.764	1.672	38.451	(8.321)	63.762
Programme @ P8	9.045	2.555	1.578	40.231	(4.782)	48.627
Programme @ P10	8.573	2.366	1.262	34.676	(4.064)	42.813
Movement	(30.099)	(29.883)	0.770	(15.563)	(6.564)	(81.339)

2.7 The impact on budgeted funding, elements of which are related to the profile of expenditure reported above, is a reduction of £5.814m from the revised budget, including:

Category	Amount	Comments
Borrowing	£2.268m	Rephased aligned to projected expenditure
CFCR	(£0.063m)	Additional CFCR Contribution
Capital Grants	£2.995m	Rephased and additional government grants
Other Grants	£0.360m	Rephased and revised contributions
Capital Receipts	£0.254m	Realigned capital receipts
Total	£5.814m	

2.8 Projected Capital Expenditure to 31 March 2023

The projections are summarised by service in the following table:

			Carry		Projected Expenditure	Projected
	Revised		Forwards	Revised	/ Income to	Variance
	Budget	Budget	and	Budget	31 March	Over /
	2022/23	Revisions	Adjustments	2022/23	2023	(Under)
	£m	£m	£m	£m	£m	£m
Expenditure						
Communities	9.045	0.069	(0.541)	8.573	8.475	(0.098)
Chief Executive	2.555	-	(0.189)	2.366	2.365	(0.001)
Health and Social Care Partnership	1.578	(0.140)	(0.176)	1.262	1.262	-
Place	40.231	1.067	(6.622)	34.676	34.671	(0.005)
Other including Flexibility	(4.782)	0.149	0.569	(4.064)	(4.064)	-
Total Expenditure	48.627	1.145	(6.959)	42.813	42.709	(0.104)
<u>Income</u>						
General Capital Grant	(26.341)	-	-	(26.341)	(26.341)	-
Specific Capital Grant	(12.189)	(1.208)	4.203	(9.194)	(9.194)	-
Capital Funded from Current Revenue	(0.018)	(0.063)	-	(0.081)	(0.081)	-
Capital Receipts	(0.466)	-	0.254	(0.212)	(0.212)	-
Other Grants & Contributions	(3.039)	0.126	0.234	(2.679)	(2.679)	-
Prudential Borrowing	(6.574)	-	2.268	(4.306)	(4.202)	0.104
Total Income	(48.627)	(1.145)	6.959	(42.813)	(42.709)	0.104

2.9 Minor underspends totalling £0.104m have been reported in relation to completed projects, including Annick Primary ELC Extension, £0.098m; Our Future Working Environment, £0.001m; and Largs Car Park Infrastructure, £0.005m. These funds will be transferred to the Flexibility budget to offset anticipated budget pressures elsewhere in the programme. Information on the progress of all projects can be found in Appendix 1.

- 2.10 Although not formally reflected in the financial performance reports at this time due to ongoing uncertainty, areas of cost risk have been identified as a result of cost volatility arising from the ongoing inflationary pressures, outstanding contractor claims and supply chain issues which are impacting on tender returns and the cost of materials across a number of projects, as highlighted in appendix 1. Some mitigation has been built into the Capital Investment Programme in the form of enhanced flexibility budgets. However, cost pressures may exceed this provision, requiring additional revenue investment to offset any additional borrowing requirements. These risks will be quantified as individual projects are completed and tendering exercises are finalised, with the impact on the costs of the programme being monitored and reported to Cabinet as appropriate. Any funding in excess of the current level of financial flexibility, which is required to deliver the current capital programme, will be a matter for Council to consider within the context of overall affordability. This affordability assessment was included in the Capital Budget approved at Council on 1 March 2023 and incorporated all known cost pressures, funding and borrowing requirements based on current and projected interest rates, the anticipated re-direction of revenue resources and use of financial flexibilities to support delivery of the programme and a further flexible allowance to help manage the ongoing cost risks associated with the programme.
- 2.11 Following the completion of the P10 projections detailed in this report, the tender exercise in relation to the Solar PV developments at Shewalton and Nethermains has been completed as noted below:

	Nethermains	Shewalton	Total
	£m	£m	£m
Approved Funding			
Prudential Borrowing	£2.268m	-	£2.268m
Investment Fund	£4.500m	£1.400m	£5.900m
Recovery & Renewal Fund	-	£3.880m	£3.880m
Total	£6.768m	£5.280m	£12.048m
Tender Values	£7.289m	£5.540m	£12.829m
Additional Costs	£0.521m	£0.260m	£0.781m

It is currently estimated that the additional borrowing costs associated with the £0.781m additional investment would result in additional revenue costs of £0.060m per annum. It is anticipated that these additional borrowing costs can be met from the net annual income projected from the generation of electricity and it is requested that Cabinet approve the updating of the Capital Investment Programme on this basis.

# **Housing Revenue Account**

# 2.12 The following table outlines the movements in the 2022/23 HRA Capital budget:

	2022/23
	£m
Budget as at 30 November 2022	57.768
a) Alterations to phasing of projects:-	
2022/23 to 2023/24	(15.302)
2023/24 to 2022/23	0.985
Budget as at 31 January 2023	43.451

# 2.13 (a) Alterations to the Phasing of Projects

A further review of the timescale for delivery of capital projects has identified a requirement to re-profile (£15.302m) of works for delivery in 2023/24 and beyond, including:

Category	Amount	Project
New Builds	(£2.150m)	James McFarlane ASN
	(£1.750m)	Stanecastle ASN
	(£1.700m)	Garnock Academy
	(£1.542m)	Council House Building General
	(£1.450m)	New Build Montgomerie Park
	(£1.400m)	Ayrshire Central
	(£1.005m)	James Reid ASN
	(£0.005m)	Other Minor Adjustments
	(£11.002m)	
Improvements	(£0.152m)	Kitchen Programme Voids
	(£0.068m)	Other minor adjustments
	(£0.220m)	
Refurbishments	(£0.731m)	Demolition High Flats Irvine
	(£0.215m)	Window Replacement
	(£0.159m)	Kitchen Programme
	(£0.001m)	Other minor adjustments
	(£1.106m)	-
Other	(£1.820m)	Solar Panels
	(£0.711m)	Other Capital Works
		Health & Safety Works
		Energy Efficiency Standard
		Other minor adjustments
	(£2.974m)	•
Total	(£15.302m)	

This has been partly offset by the acceleration of £0.985m of project expenditure for delivery during 2022/23, including:

Category	Amount	Project
New Builds	£0.357m	New Build Flatt Road Phase 1
	£0.193m	New Build St Michaels Wynd
	£0.115m	New Build Afton Court
	£0.109m	New Build Brathwic Terrace
	£0.159m	Other minor adjustments
	£0.933m	
Improvements	£0.018m	Bathroom Programme
Defeate the second	00.004	
Refurbishments	£0.034m	Friars Lawn
Total	£0.985m	

- 2.14 These adjustments have resulted in a revised 2022/23 budget at 31 January 2023 of £43.451m.
- 2.15 The impact on budgeted funding is a reduction of £14.317m in Prudential Borrowing aligned to the revised projected expenditure.
- 2.16 Projected Capital Expenditure to 31 March 2023

The projections are summarised in the following table:

	Revised Budget 2022/23	Carry Forwards and Adjustments	Revised Budget 2022/23	Projected Expenditure / Income to 31 March 2023	Projected Variance Over / (Under)
Service	£m	£m	£m	£m	£m
Expenditure					
Housing Revenue Account	57.768	(14.317)	43.451	34.349	(9.102)
Total Expenditure	57.768	(14.317)	43.451	34.349	(9.102)
<u>Income</u>					
CFCR	(12.209)		(12.209)	(12.209)	-
Capital Grants	(1.767)		(1.767)	(1.767)	-
Use of Reserves	(1.151)		(1.151)	(1.151)	-
Affordable Housing Contribution	(1.596)		(1.596)	(1.596)	-
Prudential Borrowing	(41.045)	14.317	(26.728)	(17.626)	9.102
Total Income	(57.768)	14.317	(43.451)	(34.349)	9.102

2.17 A variance of (£9.102m) is projected within the HRA capital programme for 2022/23 arising from revisions to a number of projects, including:

Project	Variance	Comments
Kitchen Programme	(£2.997m)	Aligned to revised Business Plan and labour
		Shortages
Roofing & Rendering	(£2.145m)	Aligned to revised Business Plan
Electrical Rewiring	(£1 532m)	Aligned to revised Business Plan and labour
Liectifical Newlifing	(£1.552111)	shortages
Inculated De rendering	(C1 490m)	Aligned to revised Business Plan and labour
Insulated Re-rendering	(£1.400111)	shortages
Central Heating	(£0.948m)	Aligned to revised Business Plan
Total	(£9.102m)	

2.18 Increased costs arising from tender inflation and supply chain issues have been identified in relation to some projects, including the Door Replacement Programme and Sheltered Housing Unit Improvements. Further cost pressures resulting from inflationary and supply chain issues continue to be monitored and a review of the potential impact on the Business Plan and Capital Programme will be undertaken to address any identified issues. Further information on the progress of all projects can be found in Appendix 2.

# 3. Proposals

3.1 That Cabinet agrees to (a) note the revisions to budgets outlined in the report; (b) note (i) the General Services and HRA revised budgets at 31 January 2023; and (ii) the forecast expenditure to 31 March 2023; and (c) approve the proposed revision to the General Services Capital Programme in respect of the additional borrowing requirement to support the Shewalton and Nethermains Solar PV projects.

# 4. Implications/Socio-economic Duty

## **Financial**

4.1 The financial implications are as outlined in the report. Expenditure will continue to be closely monitored to ensure early action is taken regarding any projected underspends or overspends.

#### **Human Resources**

4.2 None.

#### Legal

4.3 None.

# **Equality/Socio-economic**

4.4 None.

# **Environmental and Sustainability**

4.5 None.

# **Key Priorities**

4.6 This report directly supports the Council Plan 2019 to 2024 by maximising resources and providing value for money to support financially sustainable delivery models.

# **Community Wealth Building**

4.7 None.

#### 5. Consultation

5.1 Progress as outlined in this report has been approved by Executive Directors.

Mark Boyd Head of Service (Finance)

For further information please contact **David Forbes**, **Senior Manager** (Strategic **Business Partner**), on **01294 324551**.

## **Background Papers**

Capital Programme Performance to 31 March 2023 – Cabinet, 24 January 2023

## Period 10

		TOTAL PROJECT							CURRENT YEAR 2022/23				
Project Description	Total Project Budget	Cumulative Expenditure to date	Total Project Forecast	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Brought / Carry Forward to 2023/24	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to date Variance 2022/23	Projected Expenditure to 31st March 2023	Actual Over/ (Under) Spend for 2022/23	True Over/ (Under) Spend
	£	£	£	£	£	£	£	£	£	£	£	£	£
EXPENDITURE													
Communities													
Nursery Education	15,860,427	15,422,071	15,762,427	(98,000)	2,350,765	(91,599)	2,259,166	0	1,912,409	1,912,409	2,161,166	(98,000)	(98,000)
Primary Schools	35,676,441	5,831,314	35,676,441	0	4,692,399	(302,871)	4,389,528		2,866,347			0	0
Secondary Schools	74,575,465	3,839,126	74,575,465	0	919,053	0	919,053		541,087	541,087	919,053	0	0
Special Education	25,443,178		25,443,178	0	903,203	0	903,203		755,336			0	0
Schools Other	298,000	151,457	298,000	0	191,892	(146,543)	45,349		45,349			0	0
Information & Culture	125,916		125,916	0	53,289	0	53,289		9,907			0	0
Completed Projects	43,419,379		43,419,379	0	3,679	0	3,679		(20,327)	(20,327)		0	0
SUB TOTAL	195,398,806		195,300,806	(98,000)	9,114,280	(541,013)	8,573,267		6,110,106			(98,000)	(98,000)
				` ' '		. , ,							
Chief Executive													
Council IT Strategy	9,840,210	3,809,256	9,839,597	(613)	2,555,286	(189,552)	2,365,734	. 0	2,297,528	2,297,528	2,365,121	(613)	(613)
SUB TOTAL	9,840,210	3,809,256	9,839,597	(613)	2,555,286	(189,552)	2,365,734	0	2,297,528	2,297,528	2,365,121	(613)	(613)
Health & Social Care													
Management & Support	2,050,595	-	2,050,595	0	217,029	0	217,029		46,964				0
Housing Non HRA	686,065		686,065	0	686,065	(156,065)	530,000		441,464				0
Adults	4,608,078		4,608,078	0	46,804	(19,936)	26,868		27,002				0
Young People	5,579,718		5,579,718	0	487,982	0	487,982		124,430				0
SUB TOTAL	12,924,457	11,036,627	12,924,457	0	1,437,880	(176,001)	1,261,879	0	639,861	639,861	1,261,879	0	0
Diese													
Place Roads	107,634,049	26,604,339	107,628,516	(2,736,214)	16,643,800	(2,730,681)	13,913,119	0	9,280,655	9,280,655	13,907,586	(5,533)	(5,533)
Streetscene	6,580,996		6,580,996	(2,730,214)	2,268,848	(37,924)	2,230,924		1,481,239			, , ,	(3,333)
Transport	4,668,111		4,668,111	0	2,802,511		2,689,511		920,681	920,681			0
Waste Services	14,844,503		14,844,503	0	305,160	(113,000)	305,160		305,160	·			0
Renewable Energy	8,890,393		8,890,393	0	1,067,368	(356,000)	711,368		128,236	·	·		0
Office Accommodation	3,331,321		3,331,321	0	1,918,188	(221,020)	1,697,168		745,943	·	·		0
Other Property	5,986,638		5,986,638	0	987,925	(25,682)	962,243		57,677	·			0
Other Housing	350,000		350,000	0	350,000	(23,082)	350,000		37,077	37,077	350,000		0
Economic Development & Regen			152,281,929	0	14,913,347	(3,096,834)	11,816,513		6,389,025	6,389,025	·		0
Completed Projects	6,390,674		6,390,674	0	40,595	(40,595)	11,010,515	0	(28,842)	(28,842)		0	0
SUB TOTAL	310,958,614		310,953,081	(2,736,214)	41,297,742	(6,621,736)	34,676,006					(5,533)	(5,533)
			, ,	(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	, ,	, , ,						(,,,	(,,,,
Other													
Other	9,474,863	0	7,562,125	(1,912,738)	2,520,738	(2,520,738)	0	0	0	0	C	0	0
SUB TOTAL	9,474,863	0	7,562,125	(1,912,738)	2,520,738	(2,520,738)	0	0	0	0	0	0	0
Uncertainty / Sensitivity Adjustment*						(4,064,230)	(4,064,230)				(4,064,230)		
Total Project Expenditure	538,596,951	191,718,982	536,580,067	(4,747,565)	56,925,926	(14,113,270)	42,812,656	0	28,327,269	28,327,269	42,708,510	(104,146)	(104,146)
Total Project Income					(56,925,926)	14,113,270	(42,812,656)	(37,269,953)	(37,269,953)	0	(42,708,510)	104,146	104,146
Total Not Forese ditares								(27.250.073)	(0.040.004)	20 227 222			
Total Net Expenditure  * Sensitivity adjustment of 10% or 25% based on s					0	0	0	(37,269,953)	(8,942,684)	28,327,269	0	0	0

<sup>\*</sup> Sensitivity adjustment of 10% or 25% based on source and reliability of expenditure projections

The following classifications have been used to highlight financial performance against budget

On Target (+0.5% of budget)

Slightly off target (+ 0.5% to 2% of budget, or £0.125m, whichever is less)

Significantly off target (±3% or more of hudget, or £0.500m, whichever is less)

The following classifications have been used to highlight delivery performance against original timescales set

On Target (up to 5% delay of original timescales)

Slightly off target (+ 5% to 10% of original timescales)

Significantly off target (+10% or more of original timescales)

Funding Description	22/23 Budget at Capital Refresh Mar 2022	Carry Forward from 2021/22	Changes after Capital Refresh Mar 2022	Approved budget at Period 1 used as revised starting point 2022/23	Total Changes in Year	Changes at Capital Refresh Mar 2023	Revised Budget 22/23	Actual Income to 31 January 2023	Projected Income to 31st March 2023	Variance
	£	£	£	£	£		£	£	£	£
CAPITAL BORROWING										
Prudential Borrowing	94,515,334	9,882,875	1,655,477	106,053,686	(90,238,701)		15,814,985		8,265,765	(7,549,220)
SUB TOTAL	94,515,334	9,882,875	1,655,477	106,053,686	(90,238,701)	0	15,814,985	0	8,265,765	(7,549,220)
	- 77.	2,02 ,0	·	· ·						
SCOTTISH GOVERNMENT FUNDING										
Specific Capital Grants	464.252	547 775		002.020			002.020	070 650	022 022	(50,005)
Early Learning & Childcare	464,253			982,028	0		982,028			(59,206)
Cycling / Walking /Safer Streets	1,111,122	38,831	(300,566)	849,387	(252,322)		597,065	261,387	597,065	0
Vacant & Derelict Land Funding	3,710,375	123,927	848,022	4,682,324	(2,476,215)		2,206,109	4,252,324	2,013,629	(192,480)
UK Government Grant - AGD	2,040,120			2,040,120	(1,832,120)		208,000	0	208,000	0
Lochshore - Garnock Community Visitor Hub	0	50,000		50,000	0		50,000	50,000	50,000	0
Town Centre Regeneration	0	166,774		416,774	0		416,774			(140,000)
Stevenston Beach Hub	0	34,525		84,525	0		84,525			) , j
Annickbank - Vacant & Derelict Land Investment Programme					400,000		400,000		400,000	0
Millport Town Hall Regeneration	0	382,028	1,187,810	1,569,838	0		1,569,838	1,569,838		(252,529)
Millport Town Hall Phase 2					509,450		509,450		349,952	(159,498)
Islands Pit Stops					540,000		540,000	0	20,000	(520,000)
Islands Cost Crisis Emergency Fund					17,000		17,000	0	17,000	0
Place Based Investment Programme	706,000	147,903	346,040	1,199,943	1,093,000		2,292,943	2,292,944	1,344,107	(948,836)
UK Shared Prosperity Fund					98,414		98,414	98,414	0	(98,414)
Island Infrastructure Fund	0		259,000	259,000	0		259,000	259,000	259,000	0
Bridges Infrastructure	567,000		(567,000)	0	0		0	0	0	0
B714 Improvements	857,907	197,160		1,055,067	156,933		1,212,000	1,212,000	1,212,000	0
Renewal of Play Parks	0		117,000	117,000	(117,000)		0	0	0	0
Nature Restoration Fund	0			0	0		0	0	0	0
CO2 Monitors in Schools	0	122,000		122,000	0		122,000	122,000	122,000	0
Capital Grants										
Flooding	2,778,000			2,778,000	8,676,000		11,454,000	0	11,454,000	0
General Capital Grant	9,805,000		845,000	10,650,000	4,237,000		14,887,000			
SUB TOTAL	22,039,777	1,780,923		26,856,006	11,050,140		37,906,146			(2,370,963)
OTHER INCOME TO PROGRAMME										
Use of Funds :-										
Capital Fund	4,718,975	140,833	88,942	4,948,750	(4,948,750)	0	0	0	0	0
Change & Service Redesign Fund	0	42,682			(42,682)		0	0	0	0
CFCR	600,000	0	0	600,000	(518,835)	0	81,165	0	81,165	0
Grants & Contributions	1.025.003	900 504	1 520 205	4 224 674	/1 /10 COO		2.042.002	1.200.003	2 670 620	(224.252)
Grants & Contributions	1,925,682	866,594	1,539,395	4,331,671	(1,418,689)	0	2,912,982	1,360,092	2,678,629	(234,353)
Capital Receipts	352,500	0	0	352,500	(141,852)	0	210,648	208,998	211,998	1,350
TOTAL CAPITAL PROGRAMME FUNDING	124,152,268	12,713,907	6,319,120	143,185,295	(86,259,369)	0	56,925,926	37,269,953	46,772,740	(10,153,186)

Part			TOTAL	PROJECT					2022/23 B	UDGETS				COMPLE	TION DATES	MILESTONE	DELIV	ERY STATUS	
**************************************	Project Description	Total Project Budget		Total Project Forecast		_	•	•		Expenditure to 31				Original Target	Revised Forecast	Current Project Stage		Delivery Status Physical	Comments
Second Continue		£	£	£	£	£	£	£	£	£	£	£	£						
Control   Cont	Nursery Education																		
Control   Cont	Early Years Programme																		
Temporal Programment (1988) (1		785,068			0	7,969	0								Complete		On Target	On Target	
The section of the control of the co					0		0												
Model Professional					0	42,333	0		7,728		(16,687)								
March   Marc					0	E 920	0	_	5 512	_	0								
Sent Controlled 1969 1969 1969 1969 1969 1969 1969 196					0														
Marie   Mari					0														
Manufacture					0		0												
Manufachine 1915 1915 1915 1915 1915 1915 1915 191	GATESIDE EARLY YEARS	407,478			0	2,613	0												
Care Care Care Care Care Care Care Care	GARNOCK CAMPUS EARLY YEARS	58,755	58,75	58,755	0	0	0	0	0	0	0		0	Complete	Complete	Complete	On Target	On Target	
Marie Name	FAIRLIE EARLY YEARS	204,528	204,52	3 204,528	0	878	0	878	878	878	0		0	Complete	Complete	Complete	On Target	On Target	
Marie   Mari	ELDERBANK EARLY YEARS	22,983	22,98	22,983	0	0	0	0	0	0	0		0	Complete	Complete	Complete	On Target	On Target	
Marie Control   Marie Contro					0	2,341	0	400	400	2,341	0		0	Complete	Complete	Complete			
Marie Control   Marie Contro					0	0	0	0	0	0	0								
Marked   1,00					0	0	0	0	0	0	0								
**************************************					0		0	0											
SMESSELFREE SAME SAME SAME SAME SAME SAME SAME SA					0		0												
MANISTONION					0		0												
Ministry					0		0												
March   Marc					0														
Part					0												-	1	result of poor performance by the contractor and continuing issues
Control   Cont																	, and the second	, , , ,	
March   Marc	Completed Nursery Education																		
March   Marc		201,037	201,03	7 201,037	0	77	0	77	77	77	0		0	Complete	Complete	Complete	Complete	Complete	
Marie Control Contro																			
ACCORNING TRANSPORT   1,000,100   1,000,							0							Complete	Complete	Complete	On Target	On Target	
March   Marc	Total Nursery Education	15,860,427	15,422,07	1 15,762,427	(98,000)	2,350,765	0	1,912,409	1,912,409	2,161,166	(189,599)	(98,000)	(91,599)						
NAME OF THE PROPERTY OF THE PR	Primary Schools																		
March   Marc	MOORPARK PRIMARY	10,849,442	4,831,72	5 10,849,442	0	3,086,371	0	2,017,289	2,017,289	3,086,371	0		0	30-Sep-22	30-Sep-23	Construction	Slightly off target	Significantly off target	Delays are being experienced by the contractor and wider supply
March   Marc	MONTCOMEDIC DARK COLLOCA	44.470.000	640.20	14470.000		004 770		400 444	400 444	726 470	(4.40.200)		(4.40.200)	20 4 24	12 4 24	Tandan	C:::::	On Towns	chain.
Martine of market productions   2,000,000   10   2,000,000   10   10,000	INION GOWERIE PARK SCHOOL	14,470,000	049,36	14,470,000	ŭ	004,770	Ü	499,111	499,111	730,476	(140,500)		(146,500)	30-Apr-24	12-Aug-24	render	Significantly on target	Oli Target	
Secretary Secr	UNIVERSAL FREE SCHOOL MEALS EXPANSION	2,626,572		2,626,572	0	159,572	0	0	0	0	(159,572)		(159,572)	31-Mar-24	31-Mar-24	Tender	On Target	On Target	
1908/HEMPS (1908)   19,272   19,000   19,272   19,000					0		0						0	Complete		Complete	Complete		
1500   1500					0		0												
MAY NET PRINCE					0		0												
Secondary Seco					0		0												
MACHINANIS   MAC					0		0					0		31-Aug-24	51-Jd11-25	render	Oli Target	Oli Target	
SUMMENT   2,956,455   2,656,731   2,895,455   0   137,935   0   72,339   72,339   12,763   0   0   14,462-71   31,446-24   0   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   31,462-76   0   14,462-75   0   14,46	Total Tilliary Education	33,070,441	3,031,31	33,070,441		4,032,333		2,000,347	2,000,347	4,303,320	(302,071)		(302,071)						
ANSIGNE COLICE PATRICISING COVER PORTICISING COVER PORTICISION CONTINUED TO A STARR CONTINUED TO A STARR COVER PORTICISION CONTINUED TO A STARR COVER PORTICIS COVER PORTIC	Secondary Schools																		
ASERICASAM NEW WALLD  7,570,000	KILWINNING LEARNING ENVIRONMENT	2,805,435	2,426,73	1 2,805,435	0	127,953	0	72,329	72,329	127,953	0		0	31-Aug-21	31-Mar-24	Construction	On Target	On Target	
Total Secondary Education 74,575,465 3,383,126 74,575,465 0 919,055 0 94,067 94,067 919,053 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	AYRSHIRE COLLEGE PARTNERSHIP DEVELOPMENT	200,000		200,000	0	200,000	0	0	0	200,000	0		0	31-Mar-22	31-Jan-23	Future Years	On Target	On Target	
Total Secondary Education  74,575,466  1,839,126  74,575,466  1,839,126  74,575,466  1,839,126  1,843,178  1,8	ARDROSSAN NEW BUILD	71,570,030	1,412,39	71,570,030	0	591,100	0	468,758	468,758	591,100	0		0	31-Aug-26	31-Aug-26	In Development	Slightly off target	Slightly off target	Delayed expenditure linked to anticipated delays and inflationary pressures linked to the advance works tender process.
Complete	Total Secondary Education	74 575 465	2 020 42	74 575 405		010.053		E41.007	E41 007	010.053									
COMMINIS   25,443,178   25,295,310   25,443,178   0   903,208   0   755,336   903,208   0   0   0   Complete	Total Secondary Education	74,373,403	3,635,12	74,373,403	v	919,033	Ů	541,067	541,067	919,033	Ü	U							
COMMINIS   25,443,178   25,295,310   25,443,178   0   903,208   0   755,336   903,208   0   0   0   Complete	Special Education																		
Schools Other  COZ MONTORS IN SCHOOLS  298,000  151,457  298,000  0  191,892  0  45,349  45,349  45,349  45,349  45,349  45,349  (146,543)  0  (146,543)  0  (146,543)  1,446-24		25,443,178	25,295,31	25,443,178	0	903,203	0	755,336	755,336	903,203	0		0	Complete	Complete	Snagging	On Target	On Target	
COZ MONITORS IN SCHOOLS  298,000  151,457  298,000  0  191,892  0  45,349  46,46,543  46,646  46,646  46,646  46,646	Total Special Education	25,443,178	25,295,31	25,443,178	0	903,203	0	755,336	755,336	903,203	0	0	0						
COZ MONITORS IN SCHOOLS  298,000  151,457  298,000  0  191,892  0  45,349  46,46,543  46,646  46,646  46,646  46,646	Schools Other																		
1514   1545		298,000	151,45	7 298,000	0	191,892	0	45,349	45,349	45,349	(146,543)		(146,543)	31-Mar-23	31-Mar-24	Planning	On Target	On Target	
Information & Culture  ASTLES & HISTORIC MONUMENTS  50,740  9,907  50,740  0 9,907  50,740  0 9,907  50,740  0 9,907  50,740  0 9,907  50,740  0 10 10,5000  ABBEY TOWER  Total Information & Cultural  Completed Projects  ARRINGCK CAMPUS  AUCHINARIVE SECONDARY ESTATE LEARNING ENVT  13,112,120  3,111,334  3,112,120  3,679  3,					0		0					0							
ASTLES & HISTORIC MONUMENTS 50,740 9,907 50,740 0 50,740 0 50,740 0 9,907 9,907 50,740 0 1 0 Holding Code Hol																			
ABBEY TOWER  75,16 6,663 75,17 10 10 11,17 10 11,17 10 11,17		F0.740	0.00	7 50.740		50.760		0.007	0.007	50.740				Holding Code	Holding Code	Holding Codo	Holding Code	Holding Codo	
Total Information & Cultural   Completed Projects   Complete   C					0		0												
Completed Projects GARNOCK CAMPUS AUCHENHARVIE SECONDARY ESTATE LEARNING ENVT Total Completed Projects A3,419,379 A4,419,379 A4,419,					0		0						0		- Stullin 2023	dillillig	C Hold	0.111010	
GARNOCK CAMPUS 40,307,259 40,284,039 40,307,259 50 2,893 50 60,207) 60		123,910	10,47	123,310		33,203		5,507	5,507	33,283									
AUCHENHARVIE SECONDARY ESTATE LEARNING ENVT 3,112,120 3,111,334 3,112,120 0 786 0 0 786 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0																			
Total Completed Projects 43,419,379 43,395,373 43,419,379 0 3,679 0 (20,327) 3,679 0 0					0														
					0									Complete	Complete	Complete	Complete	Complete	
	Total Completed Projects	43,419,379	43,395,37	43,419,379	0	3,679	0	(20,327)	(20,327)	3,679	0	0	0						
Total Communities 195,398,806 93,951,121 195,300,806 (98,000) 9,114,280 0 6,110,106 6,110,106 8,475,267 (639,013) (98,000) (541,013)	Total Communities	195,398,806	93,951,12	1 195,300,806	(98,000)	9,114,280	0	6,110,106	6,110,106	8,475,267	(639,013)	(98,000)	(541,013)						

CAPITAL MONITORING 2022/23
CHIEF EXECUTIVE

		TOTAL PROJEC	г					2022/23	BUDGETS				COMPLE	TION DATES	MILESTONE	DELIV	ERY STATUS	
Project Description	Total Project Budget	Cumulative Expenditure to date	Total Project Forecast	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to Date Variance 2022/23	Projected Expenditure to 31 March 2023	Actual Over/ (Under) Spend for 2022/23		Brought / Carry Forward to 2023/24	Original Target	Revised Forecast	Current Project Stage	Delivery Status Financial	Delivery Status Physical	Comments
	£	£	£	£	£	£	£	£	£	£	£	£						
Council IT Strategy																		
SCHOOLS ICT INVESTMENT *	1,297,915	1,350,363	1,297,915	0	1,297,915	0	1,350,363	1,350,363	1,350,363	52,448		52,448	31-Mar-23	31-Mar-23	On-going	On Target	On Target	
ICT INVESTMENT FUND	3,822,986	936,131	3,822,986	0	430,000	0	306,341	306,341	330,000	(100,000)			31-Mar-26			_	On Target	
WAN	857,100	352,453	857,100	0	94,297	0	89,649	89,649	94,297	0		0	31-Mar-28	31-Mar-28	Implementation	On Target	On Target	
LAN/WiFi	2,673,000	930,505	2,673,000	0	691,816	0	559,321	559,321	561,816	(130,000)		(130,000)	31-Mar-28	31-Mar-28	Implementation	On Target	On Target	
TELEPHONY	1,146,693	197,902	1,146,693	0	36,988	0	(11,803)	(11,803)	24,988	(12,000)		(12,000)	31-Mar-28	31-Mar-28	Implementation	On Target	On Target	
OUR FUTURE WORKING ENVIRONMENT	42,516	41,903	41,903	(613)	4,270	0	3,657	3,657	3,657	(613)	(613)	0	Complete	Complete	Complete	Complete	Complete	
Total IT Strategy	9,840,210	3,809,256	9,839,597	(613)	2,555,286	0	2,297,528	2,297,528	2,365,121	(190,165)	(613)	(189,552)						
Total Chief Executive	9,840,210	3,809,256	9,839,597	(613)	2,555,286	0	2,297,528	2,297,528	2,365,121	(190,165)	(613)	(189,552)						

# CAPITAL MONITORING 2022/23 HEALTH & SOCIAL CARE

		тот	AL PROJECT					2022/23 BUD	GETS				COMPLE	TION DATES	MILESTONE	DELIVER	Y STATUS	
Project Description	Total Project Budget	Cumulative Expenditure to date	Total Project Forecast	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to Date Variance 2022/23	Projected Expenditure to 31 March 2023	Actual Over/ (Under) Spend for 2022/23	True Over/(Under) Spend	Brought / Carry Forward to 2023/24	Original Target	Revised Forecast	Current Project Stage	Delivery Status Financial	Delivery Status Physical	Comments
	£	£	£	£	£	£	£	£	£	£	£	£						
Management & Support																		
HOME CARE SYSTEM	433,917	433,917	433,917	(	42,682		42,682	42,682	42,682	0		0	Complete	Complete	Complete	Complete	Complete	
COMMUNITY ALARMS - ANALOGUE TO DIGITAL	996,000	4,190	996,000	(	6,190	(	4,190	4,190	6,190	0		0	31-Dec-23	31-Dec-23	Future Years	On Target	On Target	
CAREFIRST REPLACEMENT	536,058	267,993	536,058	(	168,157	(	92	92	168,157	0		0	31-Aug-24	31-Aug-24	In development	On Target	On Target	
Total Management & Support	2,050,595	790,721	2,050,595	(	217,029	(	46,964	46,964	217,029	0	0	0						
Housing Non HRA																		
IMPROVEMENT GRANTS *	686,065	441,464	686,065	(	686,065	(	441,464	441,464	530,000	(156,065)		(156,065)	31-Mar-23	31-Mar-23	Ongoing	On Target	On Target	
Total Housing Non HRA	686,065	441,464	686,065	(	686,065	(	441,464	441,464	530,000	(156,065)	0	(156,065)						
<u>Adults</u>																		
TRINDLEMOSS	4,608,078	4,588,276	4,608,078	(	46,804	(	27,002	27,002	26,868	, , ,		, , ,	Complete	Complete	Complete	Complete	Complete	
Total Older People	4,608,078	4,588,276	4,608,078	(	46,804		27,002	27,002	26,868	(19,936)	0	(19,936)						
Young People																		
RESIDENTIAL & RESPITE UNIT	5,579,718	5,216,166	5,579,718	(	487,982	(	124,430	124,430	487,982	0		0	Complete	Complete	Snagging	On Target	On Target	
<u>Total Young People</u>	5,579,718	5,216,166	5,579,718	(	487,982	(	124,430	124,430	487,982	0	0	0						
Total Health & Social Care	12,924,457	11,036,627	12,924,457	(	1,437,880		639,861	639,861	1,261,879	(176,001)	0	(176,001)						

		TOTAL P	ROJECT					2022/23 BUDG	ETS				COMPLE	TION DATES	MILESTONE	DELIVE	RY STATUS	
Project Description	Total Project Budget	Cumulative Expenditure to date	Total Project Forecast	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to Date Variance 2022/23	Projected Expenditure to 31 March 2023	Actual Over/ (Under) Spend for 2022/23	True Over/ (Under) Spend	Brought / Carry Forward to 2023/4	Original Target	Revised Forecast	Current Project Stage	Delivery Status Financial	Delivery Status Physical	Comments
	£	£	£	£	£	£	£	£	£	£	£	£						
PHYSICAL ENVIRONMENT																		
Roads																		
ROADS IMPROVE/RECONSTRUCTION *	4,814,795	4,814,795	4,814,795	0	4,814,795	0	4,439,975	4,439,975	4,814,795	0		0	31-Mar-23	31-Mar-23	Multiple Projects	On Target	On Target	
A737 DALRY BYPASS	210,000	136,000	210,000	0	210,000	0	85,699	85,699	136,000	(74,000)		(74,000)	31-Mar-24	31-Mar-24	In Development	On Target	On Target	
TRAFFIC CALMING	175,000	9,980	175,000	0	100,000	0	9,980	9,980	100,000	0		0	31-Mar-24	31-Mar-24	In Development	On Target	On Target	
VEHICLE RESTRAINT SYSTEM UPGRADE	100,000	0	100,000	0	100,000	0	0	0	100,000	0		0	31-Mar-23	31-Mar-23	In Development	On Target	On Target	
LIGHTING *	1,587,827			0	1,587,827	0	908,556	908,556	1,244,770	(343,057)		, , ,	31-Mar-23	31-Mar-23	Multiple Projects	On Target	On Target	
LED LIGHTING REPLACEMENT	695,000			0	492,190	0	200,700	200,700	329,690	(162,500)			31-Mar-23	31-Mar-23	Multiple Projects	On Target	On Target	
A737 DALRY BYPASS LIGHTING	20,685		20,685	0	20,685	0	0	0	6,485	(14,200)			31-Mar-23	31-Mar-23	Preparing Works Pack		On Target	
UPPER GARNOCK FPS	18,503,800	17,351,773	18,503,800	0	3,454,934	0	2,302,907	2,302,907	3,154,934	(300,000)		(300,000)	Complete	Complete	Complete	Slightly off target	Slightly off target	The contractor did not achieve the programme before winter. The drainage and topsoiling/ seeding cannot be completed until next spring
MILLPORT COASTAL FPS	48,599,796			0	3,000,000	0	41,506	41,506	1,300,000	(1,700,000)		(1,700,000)		31-Aug-24	Construction	On Target	On Target	
MILLBURN FPS	1,757,000		1,757,000	0	60,000	0	7,523	7,523	60,000	0			31-Mar-23	31-Jul-24	Design	On Target	Significantly off	Delays in the design process
BRIDGES INFRASTRUCTURE PROG *  LARGS PROMENADE SEAWALL	1,000,000		1,000,000	0	1,000,000	0	621,165	621,165	1,000,000	20.756			31-Mar-23	31-Mar-23	Multiple Projects	On Target	On Target	Increased tender cost risks identified
B714 UPGRADE	3,039,000 26,063,443		3,039,000 26,063,443	0	160,840 1,212,000	0	191,596 462,662	191,596 462,662	191,596 1,212,000	30,756 0			31-Oct-23 31-Mar-25	31-Oct-23 31-Mar-25	Tender Outline Design	Slightly off target Significantly off target	On Target On Target	Increased tender cost risks identified  Increased tender cost risks identified
LARGS CAR PARK INFRASTRUCTURE	26,063,443		26,063,443	(5,533)		0	462,662	462,662	1,212,000		(5,533)		Complete	Complete	Complete	Complete	Complete	microsco tenuel cost risks identified
GALLOWGATE TOILETS	250,000		250,000	(3,333)	247,316	0	1,294	1,294	247,316	(3,333)	(3,333)		31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PARKING CHARGES & DPE	257,705		257,705	0	177,680	0	7,095	7,095	10,000	(167,680)			31-Mar-24	31-Mar-24	In Development	On Target	On Target	
Total Roads	107,634,049		107,628,516	(5,533)	16,643,800	0		9,280,655	13,907,586	(2,736,214)	(5,533)							
Streetscene																		
LAMLASH CEMETERY EXTENSION	715,065		715,065	0	30,540	0	30,540	30,540	30,540	0		0	Complete	Complete	Complete	Complete	Complete	
HIGH KIRK CEMETERY	0		0	0	0	0	767	767	0	0		0				On Target	On Target	
DREGHORN CEMETERY	0			0	0	0	1,110	1,110	0	0		0	)			On Target	On Target	
ARDROSSAN CEMETERY PLOTS AND WALLS	217,922			0	67,219	0	439	439	55,921	(11,298)			Complete	Complete	Complete	Complete	Complete	
KILBIRNIE CEMETERY	623,833		623,833	0	9,223 953,868	0	9,223	9,223	9,223	0			31-Mar-25	31-Mar-25	Feasibility Works	On Hold	On Hold	Control to a series to decide and conditions of
KILWINNING CEMETERY NEW KNADGERHILL CEMETERY EXTENSION	1,240,642 443,581			0	49,340	0	837,678 (3,787)	837,678 (3,787)	1,152,196 49,340	198,328 0			01-Sep-22 01-Oct-22	31-May-23 31-Mar-23	Construction Construction	On Target On Target	On Target	Contractor appointed and work commenced
WEST KILBRIDE CEMETERY	349,622			0	310,902	0	187,481	187,481	310,902	0			25-Nov-22	28-Feb-24	Construction	On Target	On Target	
STEVENSTON CEMETERY	545,429		545,429	0	467,991	0	162,453	162,453	365,961	(102,030)			23-Dec-22	30-Apr-23	Construction	On Target	On Target	
ARDROSSAN CEMETERY NEW	900,603			0	0	0	0	0	0				Future years	Future years	Future years	On Hold	On Hold	
BRODICK CEMETERY	12,000	7,021	12,000	0	7,021	0	7,021	7,021	9,521	2,500			Future years	Future years	Planning	On Hold	On Hold	
KILBIRNIE CEMETERY WALL	188,370	2,043	188,370	0	90,000	0	2,043	2,043	2,043	(87,957)		(87,957)	31-Mar-23	30-Apr-23	Feasibility Works	On Target	On Target	
BEITH CEMETERY-WALL REPAIRS	87,542	3,122	87,542	0	40,000	0	2,533	2,533	2,533	(37,467)		(37,467)	31-Mar-23	30-Apr-23	Feasibility Works	On Target	On Target	
ABBEY TOWER CEMETERY WALL	95,550	2,314	95,550	0	3,520	0	2,314	2,314	3,520	0		0	31-Mar-24	31-Mar-24	Feasibility Works	On Target	On Target	
HAWKHILL CEMETERY-WALL REPAIRS	108,732	1,811	108,732	0	1,811	0	1,811	1,811	1,811	0		0	31-Mar-24	31-Mar-24	Feasibility Works	On Target	On Target	
WEST KILBRIDE CEMETERY WALL	99,528			0	2,413	0	771	771	2,413	0			31-Mar-24	31-Mar-24	Feasibility Works	On Hold	On Hold	
STREET FURNITURE IMPROVEMENT	0	-,-	0	0	0	0	48,941	48,941	0	0			31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PARK ENABLING WORKS	0	,	0	0	0	0	71,394	71,394	0	0			31-Mar-23	31-Mar-23	Planning	On Target	On Target	
RENEWAL OF PLAY PARKS	235,000		235,000	0	235,000	0	109,288	109,288	235,000	(27.024)			31-Mar-23	31-Mar-23	Construction	On Target	On Target	
<u>Total Streetscene</u>	6,580,996	2,900,769	6,580,996	0	2,268,848	0	1,481,239	1,481,239	2,230,924	(37,924)	0	(37,924)						
<u>Transport</u>																		
	4 054	707.4	4.054.00		4.074.05		707 47	707.40	4.054.055				21 Mar 22	21 Mar 22	Ongoin-	On Tonach	On Tayant	
VEHICLES * WORKPLACE CHARGERS	1,851,898 316,213			0	1,851,898 200,613	0	787,138 109,683	787,138 109,683	1,851,898 200,613	0			31-Mar-23 31-Mar-23	31-Mar-23 31-Mar-23	Ongoing	On Target	On Target	
FLEET DECARBONISATION	2,500,000			0	750,000	0	23,860	23,860	637,000				31-Mar-23	31-Mar-23 31-Mar-23	Ongoing Ongoing	On Target On Target	On Target On Target	
Total Transport	4,668,111			0	2,802,511	0	920,681	920,681	2,689,511	(113,000)	0			-1 23		J. Tonget	J. Target	
	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	_,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	.,000,111		_,002,011	·	220,001	320,001	_,,,,,,,,,,	(==5,000)		(_15,550)						
Waste Services																		
SHEWALTON LANDFILL	13,577,702	13,577,702	13,577,702	0	305,160	0	305,160	305,160	305,160	0		0	Complete	Complete	Complete	Complete	Complete	
Total Waste Services	14,844,503	14,844,503	14,844,503	0	305,160	0	305,160	305,160	305,160	0	0	0						
Renewable Energy																		
SOLAR PV RETROFIT EXTENSION	120,000	41,795	120,000	0	78,205	0	0	0	78,205	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
SOLAR PV INVESTMENT - NETHERMAINS	6,768,000			0	500,000	0	96,094	96,094	500,000	0			30-Apr-24	30-Apr-24	Work Ongoing	On Target	On Target	
SOLAR PV INVESTMENT - SHEWALTON	0			0	0	0	640	640	0	0			30-Oct-24	30-Oct-24	Work Ongoing	On Target	On Target	
NON DOMESTIC ENERGY EFFICIENCY PROGRAMME	1,000,000			0	63,589	0	(45,521)	(45,521)	63,589	0			31-Mar-23	31-Mar-23	Work Ongoing	On Target	On Target	
NATURE RESTORATION FUND	356,000			0	356,000	0	0	0	0	(356,000)			31-Mar-23	31-Mar-23	Planning	On Target	On Target	
ELECTRIC VEHICLES INFRASTRUCTURE	646,392		646,392	0	69,574	0	77,023	77,023	69,574	(255,000)			31-Mar-23	31-Mar-23	Various	On Target	On Target	
Total Renewable Energy	8,890,393	1,726,700	8,890,393	0	1,067,368	0	128,236	128,236	711,368	(356,000)	0	(356,000)						

Project Description  Total  Office Accommodation  PROPERTY LIFECYCLE INVESTMENT *  PLI CALEY COURT RESOURCE CTR  PLI CENTRAL AVE STREETSCENE DEPOT*  PLI BEITH CEMETERY  PLI WHITLEES COMMUNITY CTR  PLI WEST KILBRIDE COMMUNITY CENTRE	33,105 3,000 64,344 429 3,600 135,499	0 0 64,344 429	33,105 3,000 64,344	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to Date Variance 2022/23		Actual Over/ (Under) Spend for	True Over/	Brought / Carry	Original Tannat			Delivery Status	Delivery Status	Comments
PROPERTY LIFECYCLE INVESTMENT *  PLI CALEY COURT RESOURCE CTR  PLI CENTRAL AVE STREETSCENE DEPOT*  PLI BEITH CEMETERY  PLI WHITLEES COMMUNITY CTR	3,000 64,344 429 3,600 135,499	64,344 429	3,000 64,344	0	33,105				March 2023	2022/23	(Under) Spend	Forward to 2023/4	Original Target	Revised Forecast	Current Project Stage	Financial	Physical	
PLI CALEY COURT RESOURCE CTR PLI CENTRAL AVE STREETSCENE DEPOT* PLI BEITH CEMETERY PLI WHITLEES COMMUNITY CTR	3,000 64,344 429 3,600 135,499	64,344 429	3,000 64,344	0	33,105													
PLI CENTRAL AVE STREETSCENE DEPOT* PLI BEITH CEMETERY PLI WHITLEES COMMUNITY CTR	64,344 429 3,600 135,499	64,344 429	64,344	0		0	0	0	33,105	0	0		31-Mar-23		Mulitple projects	On Target	On Target	
PLI BEITH CEMETERY PLI WHITLEES COMMUNITY CTR	429 3,600 135,499	429			3,000	0	0	_	3,000	0	0	0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PLI WHITLEES COMMUNITY CTR	3,600 135,499			0	64,344	0	64,344		64,344	0	0		Complete	Complete	Complete	Complete	Complete	
	135,499		429	0	429	0	429		429	0			Complete	Complete	Complete	Complete	Complete	
PLI WEST KILBRIDE COMMUNITY CENTRE		0	3,600	0	3,600	0	0	0	3,600	0				31-Mar-23	Planning	On Target	On Target	
		98,575	135,499	0	135,499	0	98,575	98,575	135,499	0	0			31-Mar-23		On Target	On Target	
PLI WOODWYND HALL	2,000	0	2,000	0	2,000	0	0	0	0	(2,000)			21-Oct-22	31-May-23	Planning	On Target	On Target	
PLI PORTLAND PLACE	27,967	0	27,967	0	27,967	0	0	0	18,000	(9,967)	0		31-Dec-22	30-Jun-23	Planning	On Target	On Target	
PLI PADDOCKHOLM DEPOT	10,000	0	10,000	0	10,000	0	0	0	10,000	0	0		31-Mar-23	31-Mar-23		On Target	On Target	
PLI WEST BYREHILL DEPOT	160,513	28,385	160,513	0	160,513	0	28,385		160,513	0	0		31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PLI GOLDCRAIGS DEPOT	134,000	15,405	134,000	0	14,024	0	15,405		15,405	1,381			31-Mar-23	31-Mar-24	Planning	On Target	On Target	
PLI ANNICK PRIMARY SCHOOL	5,825	5,825	5,825	0	5,825	0	5,825		5,825	0			Complete	Complete	Complete	Complete	Complete	
PLI ARDEER PRIMARY SCHOOL	2,952	2,952	2,952	0	2,952	0	2,952		2,952	0	0	0	Complete	Complete	Complete	Complete	Complete	
PLI BLACKLANDS PRIMARY SCHOOL	210,000	191,777	210,000	0	210,000	0	191,777		210,000	0		0	Complete	Complete	Complete	Complete	Complete	
PLI CALEDONIA PRIMARY SCHOOL	11,968	6,646	11,968	0	11,968	0	6,646	6,646	11,968	0			Complete	Complete	Complete	Complete	Complete	
PLI DALRY PRIMARY SCHOOL	89,000	6,704	89,000	0	19,907	0	6,704	6,704	19,907	0		0	18-Aug-23	18-Aug-23	Planning	On Target	On Target	
PLI FAIRLIE PRIMARY SCHOOL	7,374	0	7,374	0	7,374	0	0	0	7,374	0		0	Complete	Complete	Complete	Complete	Complete	
PLI GLENCAIRN PRIMARY SCHOOL	175,759	155,088	175,759	0	175,759	0	155,088	155,088	175,759	0		0	Complete	Complete	Complete	Complete	Complete	
PLI PENNYBURN PRIMARY	415,450	0	415,450	0	35,000	0	0	0	3,500	(31,500)		(31,500)	31-Aug-23	31-Aug-23	Planning	On Target	On Target	
PLI ST BRIDGETS PRIMARY	5,500	0	5,500	0	5,500	0	0	0	5,500	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PLI SHISKINE PRIMARY	3,927	28	3,927	0	3,927	0	28	28	3,927	0		0	Complete	Complete	Complete	Complete	Complete	
PLI ST JOHN OGILVIE PRIMARY SCHOOL	13,323	13,323	13,323	0	13,323	0	13,323	13,323	13,323	0		0	Complete	Complete	Complete	Complete	Complete	
PLI ST PETER'S PRIMARY	1,971	1,971	1,971	0	1,971	0	1,971	1,971	1,971	0		0	Complete	Complete	Complete	Complete	Complete	
PLI WEST KILBRIDE PRIMARY*	325	325	325	0	325	0	325	325	325	0	0	0	Complete	Complete	Complete	Complete	Complete	
PLI WOODLANDS PRIMARY	5,553	5,553	5,553	0	5,553	0	5,553	5,553	5,553	0		0	Complete	Complete	Complete	Complete	Complete	
PLI AUCHENHARVIE ACADEMY*	821,820	100,109	821,820	0	471,820	0	100,109	100,109	550,000	78,180		78,180	31-Mar-23	30-Jun-23	Construction	On Target	On Target	
PLI IRVINE ROYAL ACADEMY*	378,785	10,171	378,785	0	10,171	0	10,171	10,171	10,171	0		0	31-Aug-23	31-Aug-23	Pupil Toilets: Complete	On Target	Significantly off	Resource pressures within PMI resulting in this project being
PLI KILWINNING ACADEMY	270,000	17,677	270,000	0	220,000	0	17,677	17,677	87,677	(132,323)		(132,323)	31-Aug-23	31-Aug-23	Planning	On Target	On Target	
PLI 6A KILWINNING ROAD	7,619	7,619	7,619	0	7,619	0	7,619	7,619	7,619	0		0	Complete	Complete	Complete	Complete	Complete	
PLI LARGS LIBRARY	5,000	0	5,000	0	5,000	0	0	0	5,000	0		0	Complete	Complete	Complete	Complete	Complete	
PLI CUNNINGHAME HOUSE	98,273	3,482	98,273	0	98,273	0	3,482	3,482	3,482	(94,791)		(94,791)	31-Mar-23	31-Aug-23	On Hold	On Target	Slightly off target	Works on hold depending on Land and Property review
PLI H&SCP 47 WEST ROAD	10,000	9,555	10,000	0	10,000	0	9,555	9,555	10,000	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PLI GALT HOUSE	12,486	0	12,486	0	12,486	0	0	0	12,486	0		0	Complete	Complete	Complete	Complete	Complete	
PLI ACHNAMARA CHILDREN'S UNIT	25,000	0	25,000	0	25,000	0	0	0	25,000	0		0	Complete	Complete	Complete	Complete	Complete	
PLI THE MEADOWS	5,900	0	5,900	0	5,900	0	0	0	5,900	0		0	Complete	Complete	Complete	Complete	Complete	
PLI ANAM CARA	80,000	0	80,000	0	80,000	0	0	0	50,000	(30,000)		(30,000)	30-Apr-23	31-May-23	Planning	On Target	On Target	
PLI GARNOCK CAMPUS	11,443	0	11,443	0	11,443	0	0	0	11,443	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
PLI THE PORTAL	6,611	0	6,611	0	6,611	0	0	0	6,611	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
Total Office Accommodation	3,331,321	745,943	3,331,321	0	1,918,188	0	745,943	745,943	1,697,168	(221,020)	0	(221,020)						
Other Property																		
INDUSTRIAL PORTFOLIO *	430,713	0	430,713	0	430,713	0	0	0	430,713	0		0	On Hold	On Hold	Multiple projects	On Target	On Target	
HOME	4,470,199	288,648	4,470,199	0	100,000	0	50,533	50,533	100,000	0	0		31-Mar-24	31-Mar-24	In development	On Target	On Target	
BUILD	284,086	46,249	284,086	0	247,284	0	9,448		247,284	0	0		31-Mar-23	31-Mar-23	In development	On Target	On Target	
EMERGENCY CONTROL CTR	158,000	1,220	158,000	0	158,000	0	1,220			0	0		31-Mar-23	31-Mar-23	In development	On Target	On Target	
GOLDCRAIGS REFURBISHMENT	509,000	0	509,000	0	25,000	0	0				0		31-Mar-24	31-Mar-24	In development	On Target	On Target	
WOODLANDS PRIMARY PLAYINGFIELD DRAINAGE	134,640	104,190	134,640	0	26,928	0	(3,523)		1,246				Complete	Complete	Complete	On Target	On Target	
Total Property	5,986,638	440,307	5,986,638	0	987,925	0			962,243									
Other Housing	5,555,550	,	2,22,330		15.,,525		2.,577	2.,577	22,210	(==,=3=)		(==,=3=)						
CCTV REVIEW	350,000	0	350,000	0	350,000	0	0	0	350,000	0		0	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
Total Other Housing	350,000	0	350,000	0	350,000	0	0	0	350,000	0	0	0						

Regeneration  TOWN CENTRE REGENERATION REPURPOSING PROPERTY GRANT FUND STEVENSTON BEACH HUB MILLPORT TOWN HALL REGENERATION MILLPORT TOWN HALL PHASE 2 ISLANDS PIT STOPS ISLAND INFRASTRUCTURE FUND ISLANDS COST CRISIS FUND PLACE BASED INVESTMENT PROGRAMME (PBIP) UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET IRVINE HIGH STREET MILLPORT CARS MONTGOMERIE PARK MASTERPLAN LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE GARNOCK HUB VDLF - IRVINE KYLE ROAD SITE PREP* VDLF - KYLE ROAD PHASE 2 VDLF - ANNICKBANK PH 3* VDLF - DEVELOPMENT WORK* VDLF - STRATEGY VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	1,290,257 330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	1,055,769 30,177 180,000 1,757,966 77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	1,290,257 330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066	Projected Over/ (Under) Spend	416,774 329,320 84,525 1,569,838 509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	Year to Date Budget 2022/23  0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Actual Expenditure to 31 January 2023 182,287 29,497 84,525 1,224,474 77,634 0 137,112 0 390,701 0 43,504 34,857	Year to Date Variance 2022/23 182,287 29,497 84,525 1,224,474 77,634 0 137,112 0 390,701 0 43,504	Projected Expenditure to 31 March 2023  276,774  90,000  84,525  1,317,309  349,952  20,000  259,000  17,000  1,075,000		True Over/ (Under) Spend	(252,529) 3 (159,498) 3 (520,000) 3	80-May-25 Complete 81-Dec-22 81-Mar-23 81-Mar-24 81-Mar-23	Revised Forecast  30-Sep-23 30-May-25 Complete 31-May-23 31-Mar-24 31-Mar-24 31-Mar-23	Current Project Stage  Construction In development  Complete  Construction  Construction In development In development In development In development	Delivery Status Financial  On Target On Target Complete On Target On Target On Target On Target On Target	On Target On Target Complete Slightly off target On Target On Target On Target On Target	Comments  Contractor is delayed, revised completion May 2023  Contractor is delayed, revised completion May 2023
TOWN CENTRE REGENERATION REPURPOSING PROPERTY GRANT FUND STEVENSTON BEACH HUB MILLPORT TOWN HALL REGENERATION MILLPORT TOWN HALL PHASE 2 ISLANDS PIT STOPS ISLAND INFRASTRUCTURE FUND ISLANDS COST CRISIS FUND PLACE BASED INVESTMENT PROGRAMME (PBIP) UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET IRVINE HIGH STREET MILLPORT CARS MONTGOMERIE PARK MASTERPLAN LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE GARNOCK HUB VDLF - IRVINE KYLE ROAD SITE PREP* VDLF - ANNICKBANK HO 3* VDLF - DEVELOPMENT WORK* VDLF - DEVELOPMENT WORK* VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	30,177 180,000 1,757,966 77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0 0 0 0	329,320 84,525 1,569,838 509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0	29,497 84,525 1,224,474 77,634 0 137,112 0 390,701 0 43,504	29,497 84,525 1,224,474 77,634 0 137,112 0 390,701	90,000 84,525 1,317,309 349,952 20,000 259,000 17,000	(239,320) 0 (252,529) (159,498) (520,000) 0		(239,320) 3 0 ( (252,529) 3 (159,498) 3 (520,000) 3	80-May-25 Complete 81-Dec-22 81-Mar-23 81-Mar-24 81-Mar-23	30-May-25 Complete 31-May-23 31-May-23 31-Mar-24 31-Mar-23	In development Complete Construction Construction In development In development	On Target Complete On Target On Target On Target On Target	On Target Complete Slightly off target Slightly off target On Target On Target	
REPURPOSING PROPERTY GRANT FUND  STEVENSTON BEACH HUB  MILLPORT TOWN HALL REGENERATION  MILLPORT TOWN HALL PHASE 2  ISLANDS PIT STOPS  ISLAND INFRASTRUCTURE FUND  ISLANDS COST CRISIS FUND  PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF)  PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	30,177 180,000 1,757,966 77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	330,000 180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0 0 0 0 0	329,320 84,525 1,569,838 509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	29,497 84,525 1,224,474 77,634 0 137,112 0 390,701 0 43,504	29,497 84,525 1,224,474 77,634 0 137,112 0 390,701	90,000 84,525 1,317,309 349,952 20,000 259,000 17,000	(239,320) 0 (252,529) (159,498) (520,000) 0		(239,320) 3 0 ( (252,529) 3 (159,498) 3 (520,000) 3	80-May-25 Complete 81-Dec-22 81-Mar-23 81-Mar-24 81-Mar-23	30-May-25 Complete 31-May-23 31-May-23 31-Mar-24 31-Mar-23	In development Complete Construction Construction In development In development	On Target Complete On Target On Target On Target On Target	On Target Complete Slightly off target Slightly off target On Target On Target	
STEVENSTON BEACH HUB MILLPORT TOWN HALL REGENERATION MILLPORT TOWN HALL PHASE 2 ISLANDS PIT STOPS ISLAND INFRASTRUCTURE FUND ISLANDS COST CRISIS FUND PLACE BASED INVESTMENT PROGRAMME (PBIP) UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET IRVINE HIGH STREET MILLPORT CARS MONTGOMERIE PARK MASTERPLAN LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE GARNOCK HUB VDLF - IRVINE KYLE ROAD SITE PREP* VDLF - ANNICKBANK PH 3* VDLF - DEVELOPMENT WORK* VDLF - STRATEGY VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	180,000 1,757,966 77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	180,000 2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0 0 0	84,525 1,569,838 509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	84,525 1,224,474 77,634 0 137,112 0 390,701 0 43,504	84,525 1,224,474 77,634 0 137,112 0 390,701	84,525 1,317,309 349,952 20,000 259,000 17,000	0 (252,529) (159,498) (520,000) 0		0 (252,529) 3 (159,498) 3 (520,000) 3	Complete 31-Dec-22 31-Mar-23 31-Mar-24 31-Mar-23	Complete 31-May-23 31-May-23 31-Mar-24 31-Mar-23	Complete Construction Construction In development In development	Complete On Target On Target On Target On Target	Complete Slightly off target Slightly off target On Target On Target	
MILLPORT TOWN HALL REGENERATION MILLPORT TOWN HALL PHASE 2 ISLANDS PIT STOPS ISLANDI NERASTRUCTURE FUND ISLANDS COST CRISIS FUND PLACE BASED INVESTMENT PROGRAMME (PBIP) UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET IRVINE HIGH STREET MILLPORT CARS MONTGOMERIE PARK MASTERPLAN LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE GARNOCK HUB VDLF - IRVINE KYLE ROAD SITE PREP* VDLF - KYLE ROAD PHASE 2 VDLF - ANNICKBANK PH 3* VDLF - DEVELOPMENT WORK* VDLF - DEVELOPMENT WORK* VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	1,757,966 77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	2,103,330 509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0 0	1,569,838 509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1,224,474 77,634 0 137,112 0 390,701 0 43,504	1,224,474 77,634 0 137,112 0 390,701	1,317,309 349,952 20,000 259,000 17,000	(252,529) (159,498) (520,000) 0		(252,529) 3 (159,498) 3 (520,000) 3	81-Dec-22 81-Mar-23 81-Mar-24 81-Mar-23	31-May-23 31-May-23 31-Mar-24 31-Mar-23	Construction Construction In development In development	On Target On Target On Target On Target	Slightly off target Slightly off target On Target On Target	
MILLPORT TOWN HALL PHASE 2  ISLANDS PIT STOPS  ISLAND INFRASTRUCTURE FUND  ISLANDS COST CRISIS FUND  PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF)  PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	77,634 0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	509,450 540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0	509,450 540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	77,634 0 137,112 0 390,701 0 43,504	77,634 0 137,112 0 390,701	349,952 20,000 259,000 17,000	(159,498) (520,000) 0		(159,498) 3 (520,000) 3	31-Mar-23 31-Mar-24 31-Mar-23	31-May-23 31-Mar-24 31-Mar-23	Construction In development In development	On Target On Target On Target	Slightly off target On Target On Target	
ISLANDS PIT STOPS  ISLAND INFRASTRUCTURE FUND  ISLANDS COST CRISIS FUND  PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF)  PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	0 137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	540,000 259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0	540,000 259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0	0 137,112 0 390,701 0 43,504	0 137,112 0 390,701	20,000 259,000 17,000	(520,000) 0 0		(520,000) 3	31-Mar-24 31-Mar-23	31-Mar-24 31-Mar-23	In development In development	On Target On Target	On Target On Target	Contractor is delayed, revised completion May 2023
ISLAND INFRASTRUCTURE FUND  ISLANDS COST CRISIS FUND  PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF)  PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - STRATEGY  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	137,112 0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	259,000 17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0 0	259,000 17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	137,112 0 390,701 0 43,504	137,112 0 390,701 0	259,000 17,000	0		0 3	31-Mar-23	31-Mar-23	In development	On Target	On Target	
ISLANDS COST CRISIS FUND PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	0 421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	17,000 1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0 0	17,000 1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 390,701 0 43,504	0 390,701 0	17,000	0					-			
PLACE BASED INVESTMENT PROGRAMME (PBIP)  UK SHARED PROSPERITY FUND (SPF)  PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - ANNICKBANK PH 3*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	421,478 0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	1,343,000 98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0 0	1,312,223 98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0 0 0 0	0 43,504	390,701 0				0 3	31-Mar-23	31-Mar-23	In development		I()n Target	
UK SHARED PROSPERITY FUND (SPF) PBIP 36 BANK STREET IRVINE HIGH STREET MILLPORT CARS MONTGOMERIE PARK MASTERPLAN LOCHSHORE, KILBIRNIE LOCHSHORE, KILBIRNIE LOCHSHORE GARNOCK HUB VDLF - IRVINE KYLE ROAD SITE PREP* VDLF - ANNICKBANK PH 3* VDLF - OPVELOPMENT WORK* VDLF - STRATEGY VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	0 72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	98,414 770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0 0 0	98,414 741,400 165,818 255,611 136,264 1,441,786	0 0 0	0 43,504	0	1,075,000	(237,223)		(227 222)	4 4 4 00					
PBIP 36 BANK STREET  IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	72,103 2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	770,000 2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0	741,400 165,818 255,611 136,264 1,441,786	0		-		(00 414)		(237,223) 3		31-Mar-26	In development	On Target	On Target	
IRVINE HIGH STREET  MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	2,706,355 231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	2,837,316 255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0 0	165,818 255,611 136,264 1,441,786	0			100,000	(98,414) (641,400)		(98,414) 3 (641,400) 3		31-Mar-25 31-Dec-25	In development In development	On Target On Target	On Target On Target	
MILLPORT CARS  MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	255,611 3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	231,239 1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	255,611 3,718,598 2,010,638 4,195,999 1,421,110	0 0	255,611 136,264 1,441,786	0		34,857	54,327	(111,491)		(111,491)		Complete	Complete	Complete	Complete	4
MONTGOMERIE PARK MASTERPLAN  LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	3,718,598 2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	1,761,020 1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	3,718,598 2,010,638 4,195,999 1,421,110	0	136,264 1,441,786	0	231,239	231,239	255,611	(111,491)				31-Mar-23	Construction	On Target	On Target	
LOCHSHORE, KILBIRNIE  LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	2,010,638 4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	1,323,779 3,984,927 1,421,110 165,790 116,261 86,437	2,010,638 4,195,999 1,421,110	0	1,441,786		18,686	18,686	36,264	(100,000)		(100,000) 3		31-Mar-30	In development	On Target	On Target	
LOCHSHORE GARNOCK HUB  VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	4,195,999 1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	3,984,927 1,421,110 165,790 116,261 86,437	4,195,999 1,421,110	0		0	754,927	754,927	1,441,786	0				31-May-25	In development	On Target	On Target	
VDLF - IRVINE KYLE ROAD SITE PREP*  VDLF - KYLE ROAD PHASE 2  VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	1,421,110 267,066 1,481,000 347,479 50,000 50,000 5,209,497	1,421,110 165,790 116,261 86,437	1,421,110	0	1,377,575	0	1,166,503	1,166,503	1,377,575	0				Complete	Complete	On Target	On Target	
VDLF - ANNICKBANK PH 3*  VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	1,481,000 347,479 50,000 50,000 5,209,497	116,261 86,437	267,066	U	180	0	180	180	180	0				Complete	Complete	Complete	Complete	
VDLF - DEVELOPMENT WORK*  VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	347,479 50,000 50,000 5,209,497	86,437		0	245,893	0	144,617	144,617	175,000	(70,893)		(70,893)		31-Mar-24	In development	On Target	On Target	
VDLF - STRATEGY  VDLF - TREE PLANTING  QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	50,000 50,000 5,209,497		1,481,000	0	475,000	0	59,220	59,220	475,000	0		0 3	31-Mar-24	31-Mar-24	Tender	On Target	On Target	
VDLF - TREE PLANTING QUARRY ROAD PHASE 2 VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *	50,000 5,209,497		347,479	0	152,479	0	37,175	37,175	75,000	(77,479)		(77,479)	80-Sep-23	31-Mar-24	In development	On Target	On Target	
QUARRY ROAD PHASE 2  VDLF - GAS WORKS (DALRY)*  CYCLING/WALKING/SAFER STREETS *	5,209,497	21,445	50,000	0	50,000	0	21,445	21,445	40,000	(10,000)		(10,000)	31-Mar-23	30-Sep-23	In development	On Target	On Target	
VDLF - GAS WORKS (DALRY)* CYCLING/WALKING/SAFER STREETS *		2,400	50,000	0	7,600	0	0	0	7,600	0		0 3	31-Dec-23	31-Dec-23	In development	On Target	On Target	
CYCLING/WALKING/SAFER STREETS *	472.000	5,204,719	5,209,497	0	25,301	0	20,523	20,523	25,301	0		0 (	Complete	Complete	Complete	Complete	Complete	
	173,896	166,061	173,896	0	0	0	(7,835)	(7,835)	0	0		0	Complete	Complete	Complete	Complete	Complete	
	559,956	583,433	559,956	0	559,956	0	499,637	499,637	559,956	0				31-Mar-24	Various	On Target	On Target	
ACCESS PATH NETWORK PROGRAMME *	199,257	51,000	199,257	0	199,257	0	(8,878)	(8,878)	51,000	(148,257)		(148,257)		31-Mar-24	Various	On Target	On Target	
FAIRLIE COASTAL PATH	50,000	50,000	50,000	0	50,000	0	12,089	12,089	50,000	0				31-Dec-23	In development	On Target	On Target	
PENNYBURN ROUNDABOUT BUS LANE	15,420	123,668	15,420	0	15,420	0	1,050	1.050	15,420 250,000	0				31-Mar-23	Feasibility	On Target	On Target	
IRVINE CYCLE FRIENDLY TOWN BRODICK TO CORRIE CYCLE PATH	250,000 50,000	251,050 35,212	250,000 50,000	0	250,000 50,000	0	1,050	1,050	50,000	0				31-Mar-23 31-Mar-23	Various	On Target	On Target	
BUS CORRIDOR IMPROVEMENTS	204,955	74,955	204,955	0	130,000	0	0	0	130,000	0				31-Mar-23	Design Various	On Target On Target	On Target On Target	
BUS ROUTE CONGESTION MEASURES	757,821	606,570	757,821	0	152,571	0	1,320	1,320	152,571	0				31-Mar-23	Construction	On Target	On Target	
CUMBRAE FERRY & BUS STOP	223,690	53,405	223,690	0	200,000	0	29,715	29,715	200,000	0				31-Mar-23	Design	On Target	On Target	
B714 ACTIVE TRAVEL IMPROVEMENTS	100,000	29,435	100,000	0	100,000	0	29,435	29,435	100,000	0				31-Mar-23	Design	On Target	On Target	
B777 CORRIDOR IMPROVEMENTS	38,400	0	38,400	0	4,800	0	0	0	4,800	0		0 3	31-Mar-24	31-Mar-24	Planning	On Target	On Target	
STTS U88 NORTH SANNOX	181,580	115,555	181,580	0	181,580	0	115,555	115,555	181,580	0		3	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
STTS ROSS ROAD ARRAN	221,340	281,245	221,340	0	221,340	0	221,340	221,340	221,340	0		0 3	31-Mar-23	31-Mar-23	Planning	On Target	On Target	
Total Regeneration	32,476,983	23,245,215	32,476,983	0	12,326,375	0	5,552,534	5,552,534	9,519,871	(2,806,504)	0	(2,806,504)						
Ayrshire Growth Deal																		
AYRSHIRE GROWTH DEAL	0	286,806	0	0	0	0	286,806	286,806	0	0				31-Mar-26		On Target	On Target	
AGD - I3 DPMC PHASE 1 AGD - I3 DPMC PHASE 2	1,000,000 5,000,000	5,449 179,970	1,000,000 5,000,000	0	500,000 100,000	0	0	0	200,000 70,000	(300,000)		(300,000) 3		31-Mar-26 31-Mar-26	Design	On Target On Target	On Target	
AGD - 13 FLEXIBLE BUSINESS SPACE	15,000,000	247,568	15,000,000	0	208,000	0	8,886	8,886	208,000						Design Multiple Projects	On Target	On Target On Target	
AGD - HUNTERSTON - CENTRE OF LOW CARBON ENERGY & CIRCULAR	18,040,001	198,695	18,040,001	0	200,000	0	12,575	12,575	200,000						Multiple Projects	On Target	On Target	
AGD - GREAT HARBOUR	14,017,799	411,016	14,017,799	0	400,000	0	114,698		400,000						Multiple Projects	On Target	On Target	
AGD - IMSE	10,500,000	102,260	10,500,000	0	174,000	0	0	0	174,000					31-Mar-27	Design	On Target	On Target	
AGD - MARINE TOURISM ARDROSSAN	11,428,354	292,225	11,428,354	0	137,638	0	81,484		137,638	0				31-Mar-26	Design	On Target	On Target	
AGD - MARINE TOURISM ARRAN	58,887	30,122	58,887	0	30,176	0	1,411	1,411	30,176	0				31-Mar-29	Design	On Target	On Target	
AGD - MARINE TOURISM CUMBRAE	66,747	35,972	66,747	0	32,186	0	1,411	1,411	32,186	0				31-Mar-29	Design	On Target	On Target	
Total Ayrshire Growth Deal	75,111,787	1,790,082	75,111,787	0	1,782,000	0	507,270	507,270	1,452,000	(330,000)	0	(330,000)						
Growth & Investment																		
ARDROSSAN HARBOUR INTERCHANGE	4,077,112	389,956	4,077,112	0	50,000	0	247	247							Design	Slightly off target	On Target	Increased tender cost risks identified
LOW CARBON HUB	1,430,017	112,005	1,430,017	0	123,698	0	25,204	25,204	123,698	0					Multiple Projects	On Target	On Target	
ARDROSSAN NORTH SHORE	27,285,478	2,592,962	27,285,478	0	501,647	0	295,438		541,317	39,670					In development	Slightly off target	Slightly off target	Projected spend increased to include additional site investigations
VDLF - HARBOUR MASTERS OFFICE	157,500	20,722	157,500	0	0	0	0	0		0				31-Mar-23	Design	On Target	On Target	
VDLF - I3 IRVINE ENTERPRISE	996,981	161,160	996,981	0	129,627	0	8,332		129,627	0			81-Mar-23	31-Mar-23	Design	On Target	On Target	
Other Growth & Investment  Total Economic Development & Regeneration	44,693,159 152,281,929	3,276,804 28,312,101	44,693,159 152,281,929	0	804,972	0	329,221 6,389,025	329,221 6,389,025	844,642 11,816,513	39,670 (3,096,834)	0	39,670 (3,096,834)						
Total Economic Development & Regeneration	152,281,929	20,312,101	152,281,929	0	14,913,347	0	0,389,025	6,389,025	11,810,513	(3,090,834)	U	(3,090,834)						
Completed Projects																		
BIOMASS RETROFIT PROGRAMME	3,378,163	3,377,162	3,378,163	0	0	0	(1,002)	(1,002)	0	0		0 0	Complete	Complete	Complete	Complete	Complete	
QUARRY ROAD PHASE 1	2,977,098	2,898,460	2,977,098	0	40,595	0	(38,043)	(38,043)	0	(40,595)		(40,595)			Defects Period	Complete	Complete	
ARDROSSAN HOSTEL					0	0	10,203	10,203	0	0		0 0	Complete	Complete	Complete	Complete	Complete	
Total Completed Projects	6,390,674	6,311,034	6,390,674	0	40,595	0	(28,842)	(28,842)	0	(40,595)	0	(40,595)						
<u>Total Place</u>	310,958,614	82,921,978	310,953,081	(5,533)	41,297,742		19,279,774											

#### OTHER BUDGETS

											AE
		TOTAL PROJ	ECT				2022/23 B	UDGETS			
Project Description	Total Project Budget	Cumulative Expenditure to date	Total Project Forecast	Projected Over/ (Under) Spend	Total Revised Budget 2022/23	Year to Date Budget 2022/23	Actual Expenditure to 31 January 2023	Year to Date Variance 2022/23	Projected Expenditure to 31 March 2023	Over/ (Under) Spend for 22/23	Comments
FLEXIBILITY / IMPROVEMENT FUND	9,474,863	0	7,562,125	(1,912,738)	1,912,738	- 0	0	0	0	(1,912,738)	
CORE INFRASTRUCTURE INVESTMENT	608,000		0	(608,000)			. 0	0	0	(608,000)	
Total Other Budgets	9,474,863	0	7,562,125	(1,912,738)	2,520,738	. 0	0	0	0	(2,520,738)	

**APPENDIX 2** 

# HRA Capital Statement For the Ten months to 31 January 2023

2023	_										
					I			•			
Description	Approved budget 16 February 2022	Current budget including carry forwards	Approved Revisions to programme	Carry forward (to)/from future years	Revised Budget 2022/23	Actual Spend to 31/12/2022	P10 Projection	True Over / (Under)spend	Delivery Status Financial	Delivery Status Physical	Comments
	£'000	£'000	£'000	£'000		£'000	£'000	£'000			
Council House Build Programme Council House Building General	1,542	1,542		(1,542)	_	(6)	_		On Target	On Target	
Ğ	1,042	1,542		(1,542)		(0)				On ranger	
Acquisition Of Houses On Open Market	720	526	210	-	736	367	736	-	On Target	On Target	
New Build Corsehillhead	1,450	600	-	-	600	34	600	-	On Target	Slightly off target	Expected completion Autumn/Winter 2023.
New Build Brathwic Terrace	18	168	-	109	277	54	277	-	On Target	Complete	Completed - final properties were handed over in June 2022
New Build Flatt Road Phase 1	1,712	1,072	(648)	357	781	102	781	-	Slightly off target	Complete	Completed - final properties were handed over in December 2021. Remaining budget to be transferred to projects in Lot E and F for 2023/24.
New Build Towerlands	25	160	20	-	180	18	180	-	On Target	Complete	Completed - final properties were handed over in March 2022.
New Build Kinnier Road	3	2	(2)	-	-	-	-	-	Complete	Complete	Completed - properties were handed over in October 2021.
New Build St Colms	1,896	782	302	? 65	1,149	1,088	1,149	-	Complete	Complete	
New Build St Michaels Wynd	-	592	210	193	995	903	995	-	On Target	Complete	Completed - final properties handed over in August 2002.
New Build Harbourside Irvine	6,460	6,000	(237)	-	5,763	3,474	5,763	-	On Target	Slightly off target	Expected completion March 2023.
New Build Afton Court	910	1,080	24	115	1,219	24	1,219	-	On Target	Slightly off target	Expected completion Summer 2023.
New Build Caley Court	1,769	1,843	(35)	35	1,843	1,496	1,843	-	On Target	Slightly off target	Completed January 2023.
New Build Springvale Saltcoats	-	133	7	1	141	8	141	-	On Target	Complete	Completed - properties were handed over in November 2021.
New Build Dalrymple Place	-	101	-	-	101	3	101	-	On Target	Complete	Completed - properties were handed over in October 2021.
New Build St Beya Millport	6	53	-	-	53	51	53	-	On Target	Complete	Completed - properties were handed over in July 2021.
Garnock Academy Site	7,950	1,800	-	(1,700)	100	-	100	-	Slightly off target	Slightly off target	Tender stage. Expected completion Spring 2025.
Largs police Station	1,908	1,600	105	-	1,705	360	1,705	-	On Target	Slightly off target	Demolition complete. Expected completion Summer 2023.
Ayrshire Central Site	9,497	1,500	-	(1,400)	100	13	100		On Target	Slightly off target	Pre-planning stage. Expected completion Spring 2026.
Bourtreehill Village	2,000	25	-	-	25	17	25	-	On Target	Slightly off target	Pre-planning stage. New completion date to be established.
James McFarlane ASN Site	3,050	2,250	-	(2,150)	100	48	100	-	On Target	Slightly off target	Consultation stage. Expected completion Summer 2024.
James Reid ASN school	6,050	1,125	-	(1,005)	120	103	120	-	On Target	Slightly off target	Consultation stage. Expected completion Winter 2024.
Stanecastle ASN School	3,300	1,850	-	(1,750)	100	76	100	-	On Target	Slightly off target	Consultation stage. Expected completion Summer 2024.
Fullarton Street	4,090	25	-	-	25	10	25	-	On Target	Slightly off target	Delays to delivery due to rehousing of tenants, which has now been completed. Demolition contractor appointed and onsite, demolition expected to complete in Summer 2023. Expected completion 2025.
New Build Montgomerie Park	10,900	1,500	-	(1,450)	50	6	50	-	On Target	Slightly off target	Pre-planning stage. Expected completion Winter 2026.
Glebe Place	10	50	(50)	25	25	-	. 25	-	On Target	On Target	New build project deferred until 2025/26
Regeneration Project 1e	15	5	-	-	5	-	. 5	-	On Target	On Target	Pre-planning stage.
Unallocated Regeneration Block 1	55	-	-	-	-	-	-	-	On Target	On Target	Pre-planning stage.
Laburnum Avenue (Regen 1a)	160	5	5	-	10	-	10		On Target	On Target	Pre-planning stage.

ARRIES COLURY  100 9 9 9 3 0 1 10 1 10 10 10 10 10 10 10 10 10 10					1						1	
Control   Cont		budget 16 February	budget including	Revisions to	(to)/from			P10 Projection			,	Comments
Part	Description		•									
Carl Hayarey 1 1 1 2	Newhouse Drive (Regen 1b)			£'000	£'000 (5)	-	£'000	£'000	£'000	On Target	On Target	Pre-planning stage.
Carl Hayarey 1 1 1 2	Pegaparation Project 1d	360	5			5	2	5		On Target	On Target	Dre planning stage
Companies	Negerieration Project 10	360	5	,	-	. 5	3	5	,	On raiget	On raiget	Pre-planning stage.
Control   Cont	Contingency	1,163	8,820	(8,820)	-	-	-	-	-			
1	CONNEL COURT		(49)	49	1	1	(30)	1	-	Complete	Complete	
Processor   Carting   Interes - Tuilling   Carting   C	GARRIER COURT		(56)	25	32	1	(33)	1	-	Complete	Complete	
Services   15	Total For Council House Build Programme	67,194	35,114	(8,835)	(10,069)	16,210	8,189	16,210	-			
Windows Programme												
Control   Programme   Progra		325	364	11	(215)	160	8	160	-	On Target	On Target	
Subtrace   Programme Voids	Bathroom Programme	75	75	183	18	3 276	571	276	-	On Target	On Target	
Subtrace   Programme Voids	Kitchen Programme	2,610	4,450	-	(159)	4,291	496	1,294	(2,997)	On Target	Slightly off target	324 units will now not be programmed due to labour shortage. Additional underspend showing due to previous years
Selection Programme Volds												underspend not required. Previous years uncompleted units were included in the revised business plan last year,
Contraction of the programm of the contraction of the process of t	Bathroom Programme Voids	-	-	1,024	(33)	991	-	991	-	On Target	On Target	therefore already accounted for.
Source   S	Kitchen Programme Voids	-	-	1,297	(152)	1,145	-	1,145	-	On Target	On Target	
Source   S	Door replacement programme	2,191	2,191	(2,191)	-		-		-	Significantly off	Significantly off	Door replacement programme - tender has been re-issued following specification review due to unviable costs. Balance
Selection   1,767   1,881   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)   1,183   (0.5)   (5.0)											target	of budget requires to be earmarked for 2023/24.
Saltoculas MSF investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment  Guida For improvements to Existing Homes- Uniform Market For investment Market For inv	Sheltered Housing Units	8,531	8,495	(8,245)	-	250	114	250	-			23/24. Spend this financial year will only be consultants and staff costs. Construction estimated to commence late 22/23.
Bollding Services	Saltcoats MSF Investment	4,767	1,881	(663)	(35)	1,183	611	1,183	-	On Target	Slightly off target	
Contractors Contra	•	18,499	17,456	(8,584)	(576)	8,296	1,800	5,299	(2,997)			
Central Healing 2,524 4,442 (1,756) - 2,686 1,026 1,736 (945) On Target Underspend showing due to previous years underspend not required. Previous years uncompleted units were included in the revised business plan last year, therefore already accounted for.  1,742 - 1,742 101 210 (1,532) On Target Underspend showing due to previous years underspend not required. Previous years underspend not required. Previous years uncompleted units were included in the revised business plan last year, therefore already accounted for.  1,742 - 1,742 101 210 (1,532) On Target Underspend showing due to previous years underspend not previous years underspend not previous years uncompleted units were included in the revised business plan last year, therefore already accounted for. Also issues with contractor surveys some wall/floor render has been reprofiled as EVM and virement approved.  Total For Improvements to Existing Homes-External Contractors  Refurbishment Schemes  Roofing & Rendering  4,450 5,507 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 - 5,507 2,102 2,689 (2,146) Slightly off target  1,745 97 -	_ ·											
Insulated Re-Rendering		2,524	4,442	(1,756)	-	2,686	1,026	1,738	(948)	On Target		, , , , , , , , , , , , , , , , , , , ,
Electrical Rewiring 698 1,742 1,742 101 210 (1,532) On Target Underspend showing due to previous years underspend not required. Previous years uncompleted units were included in the revised business plan last year, therefore already accounted for. Also issues with contractor labour shortages and no access.  Total For Improvements to Existing Homes - 3,643 7,049 - 7,049 1,127 3,759 (3,960)	Insulated Re-Rendering	421	865	1,756	-	2,621	-	1,811	(1,480)	On Target		Budget vired from roofing & rerendering offset additional spend in insulated rerendering. Following contractor surverys
Complete	Electrical Rewiring	698	1,742	-	-	1,742	101	210	(1,532)	On Target	_	Underspend showing due to previous years underspend not required. Previous years uncompleted units were included in
External Contractors         Modify Schemes         M												
Refurbishment Schemes Roofing & Rendering A,450 S,507 A,507		3,643	7,049	-	-	7,049	1,127	3,759	(3,960)			
Demolition High Flats Irvine 6,780 3,000 (1,302) (731) 967 145 967 - Slightly off target Complete in Summer/Autumn 2023. Balance of budget requires to be earmarked for 2023/24.  Kings Arms Project 265 600 (440) (1) 159 110 159 - On Target Slightly off target Consultation stage, construction is due to commence Winter 2022  Refurb Maress House - (12) 13 - 1 - On Target On Target HRA contribution to the project complete.  Refurb Friars Lawn - 254 (34) 34 254 23 254 - On Target Complete Final completion expected August 2022.												
Complete in Summer/Autumn 2023. Balance of budget requires to be earmarked for 2023/24.  Kings Arms Project  265 600 (440) (1) 159 110 159 - On Target Slightly off target Consultation stage, construction is due to commence Winter 2022  Refurb Maress House - (12) 13 - 1 - 1 - On Target On Target HRA contribution to the project complete.  Refurb Friars Lawn - 254 (34) 34 254 23 254 - On Target Complete Final completion expected August 2022.	Roofing & Rendering	4,450	5,507	-	-	5,507	2,102	2,689	(2,145)	Slightly off target	ŭ .	
Refurb Maress House - (12) 13 - 1 - 1 - On Target On Target HRA contribution to the project complete.  Refurb Friars Lawn - 254 (34) 34 254 23 254 - On Target Complete Final completion expected August 2022.	Demolition High Flats Irvine	6,780	3,000	(1,302)	(731)	967	145	967	-	Slightly off target	Slightly off target	
Refurb Friars Lawn - 254 (34) 34 254 23 254 - On Target Complete Final completion expected August 2022.	Kings Arms Project	265	600	(440)	(1)	159	110	159	-	On Target	Slightly off target	Consultation stage, construction is due to commence Winter 2022
	Refurb Maress House	-	(12)	13	-	1	-	1	-	On Target	On Target	HRA contribution to the project complete.
Total For Refurbishment Schemes 11,495 9,349 (1,763) (698) 6,888 2,380 4,073 (2,145)	Refurb Friars Lawn	-	254	(34)	34	254	23	3 254	-	On Target	Complete	Final completion expected August 2022.
	Total For Refurbishment Schemes	11,495	9,349	(1,763)	(698)	6,888	2,380	4,073	(2,145)			

Description	Approved budget 16 February 2022	Current budget including carry forwards	Approved Revisions to programme	Carry forward (to)/from future years	Revised Budget 2022/23	Actual Spend to 31/12/2022	P10 Projection	True Over / (Under)spend	Delivery Status Financial	Delivery Status Physical	Comments
	£'000	£'000	£'000	£'000		£'000	£'000	£'000			
Other Capital Works											
Energy Efficiency Standard	5,362	5,488	(5,309)	(180)	(1)	180	(1)	-	On Target	On Target	
Other Capital Works	726	712	-	(711)	1	-	1	-	On Target	On Target	
Major Improvements	6	6	-	(6)	-	-	-	-	On Target	On Target	
Parkhall & Kirkhall Asbestos	-	17	-	-	17	-	17	-	On Target	On Target	
Detection Equipment	458	1,463	(1,263)	(50)	150	103	150	-	Slightly off target	Slightly off target	Contractor continuing to work through addresses, forced entries process in place / limited capacity due to staff issues (contractors) will span 2 years. Balance of budget to be earmarked for 2023/24.
Solar Panels	3,862	3,888	7	(1,820)	2,075	512	2,075	-	On Target	On Target	
Professional Management Charges	1,326	1,738	-	-	1,738	523	1,738	-	On Target	On Target	
Estate Based Regeneration	1,287	2,190	(1,187)	-	1,003	282	1,003	-	Slightly off target	Slightly off target	Programme currently being revised. Proposals to Cabinet in Autumn/Winter 2022. Balance of budget to be earmarked for 2023/24.
Nelson Street Regeneration	442	451	(426)	-	25	-	25	-	Significantly off target	Significantly off target	Final property obtained through CPO. Feasibility exercise being undertaken. Balance of budget to be earmarked for 2023/24.
Health and Safety Works	207	207	-	(207)	-	-	-	-	On Target	On Target	
Total For Other Capital Works	13,676	16,160	(8,178)	(2,974)	5,008	1,600	5,008	-			
TOTAL EXPENDITURE	114,507	85,128	(27,360)	(14,317)	43,451	15,096	34,349	(9,102)			
CFCR	(12,209)	(12,209)	_	_	(12,209)	(1)	(12,209)			1	
Capital Grants	(14,175)	(7,138)	5,371	-	(1,767)	(87)	(1,767)	-			Slippage in house building resulting in reduction in grant claims.
Affordable Housing Contribution	(1,596)	(1,596)	1,000	-	(1,596)	(51)	(1,596)				
Prudential Borrowing	(85,376)	(63,034)	21,989	14,317	(26,728)	-	(18,000)	9,102			
Council House Build Fund	(1,151)	(1,151)	,	-	(1,151)	-	(777)	, ,			
TOTAL INCOME	(114,507)	(85,128)	27,360	14,317		(88)	(34,349)	9,102			
NET EXPENDITURE	-	-	-	-	-	15,008	-	-			

# The following classifications have been used to highlight financial performance against budget

On Target	On Target (+0.5% of budget)
Slightly off target	Slightly off target (+ 0.5% to 2% of budget, or £0.125m, whichever is less)
Significantly off target	Significantly off target (+2% or more of budget, or £0.500m, whichever is less)

On Target (up to 5% delay of original timescales)

Slightly off target (+5% to 10% of original timescales)

Significantly off target (+10% or more of original timescales)