

AYRSHIRE SHARED SERVICE JOINT COMMITTEE

10 JUNE 2021

Report by the Head of Ayrshire Roads Alliance

SUBJECT: ROADWORKS PROGRAMME 2022/23

PURPOSE OF REPORT

1. The purpose of this report is to advise the Joint Committee on the progress of work through the roads improvement programmes within East Ayrshire and South Ayrshire for financial year 2022-2023.

RECOMMENDATIONS

2. It is recommended that Joint Committee:
 - (i) Notes the Ayrshire Roads Alliance works completed 2022/23,
 - (ii) Otherwise, notes the contents of this Report.

BACKGROUND

3. The budget allocation for East and South Ayrshire Councils Roads Investment Programme for FY 2022/23 can be seen in tables 1 and 2 below respectively.

Programme Area	Budget (£m)
Carriageway Resurfacing	5.125
Footway Resurfacing	0.250
Street Lighting	0.230
Traffic & Road Safety	0.315
Structures (Bridges & Culverts)	3.000
Cycling, Walking & Safer Routes	0.778
Smarter Choices, Smarter Places	0.172
Sustrans	0.100
SPT	2.270
SFT	0.060
Car Parks	1.583
School Streets	0.100
EV Charging	0.100
Other Works	0.080
Total	14.163

Table 1: East Ayrshire Council Roads Investment Programme 2021/22

Programme Area	Budget (£m)
Carriageway & Footway Resurfacing	3.500
Structures (Bridges & Culverts)	0.840
Street Lighting	0.205
20mph Rural Villages	0.023
Traffic Signals	0.390
LED Replacement	0.232
Girvan Harbour	0.318
Slope Stabilisation	0.190
EV charging	0.100
Cycling, Walking & Safer Routes	0.718
Smarter Choices, Smarter Places	0.158
Sustrans	0.262
SFT	0.060
SPT	0.500
STTS	0.148
Total	7.664

Table 2: South Ayrshire Council Roads Investment Programme 2022/23

DETAIL

- The programmes for FY 22/23 are contained within Appendices One and Two.

Resurfacing

- The roads improvement programmes for FY 22/23 commenced in April with some early improvement works completed. Significant work is ongoing at this time to design and programme this year's works in tandem with managing our teams and contractors in completing this work.
- As per previous years bids have been made for timber transport funding as part of this year's road improvement programme with a confirmed award for South Ayrshire of £0.148m for two projects. No awards were made to East Ayrshire despite bids for 3 projects.

Street Lighting

- In addition to the lighting improvement and LED replacement programmes additional full lighting replacement works have been agreed in Prestwick and Girvan to replace some older installations and align with the appropriate BS5489 /EN 13201 lighting categories.

Electric Vehicle Infrastructure

- The electric vehicle charging infrastructure programme has been included within Appendix One and Two for South and East Ayrshire respectively, with the number of public chargers installed to date is included at Appendix 3. Work has been ongoing with SFT and Transport Scotland to explore public/private partnerships for public charging network. £120k has been awarded to ARA to

develop a private public strategy with a draft to be submitted to SFT/TS by September 2022 on approval from both authorities.

Structures

10. Many of the bridge projects that we undertake require works to be undertaken within the watercourse and depending on what the works involve we often require a licence to be obtained. SEPA has 4 months to determine a licence application and they usually take this time. Other constraints, such as fish spawning season can also restrict when you can work in the watercourse. There are a number of projects where a CAR application is ready for submission but the inability to submit it to SEPA is likely to mean the project will incur delay. Where possible other projects that do not require a CAR Licence will be brought forward.
11. Land acquisition and/or access agreements are often required for bridge related projects and can cause delay to the projects. A number of projects are currently near tender ready but are being delayed due to land related issues. ARA are actively working with the Council's Estates and Legal teams in all of these projects but land acquisition can be a very challenging and resource intense activity. Again, where possible, projects that do not require land acquisition or formal legal access agreements will be brought forward.

Traffic & Transportation

14. Agreement has been reached where necessary to roll grant funding provision into the new financial year to complete projects. The focus of these projects will continue to be improvements to our roads and infrastructure to improve journeys and increase safety measures where required. The Active Travel Strategy for East Ayrshire is complete and will be presented to Cabinet on 15th June 2022..This will follow a similar approach to the Active Travel Strategy development for South Ayrshire approved by South Ayrshire Council 8th March 2022.

POLICY/COMMUNITY PLANNING ISSUES

14. A well -maintained road network will contribute to achieving the Community Plan objectives in relation to Economy & Skills and Safer Communities to maintain good access to our communities within East Ayrshire.
15. The matters referred to in this report contribute to the South Ayrshire Council strategic objective of 'Enhanced Environment through Social, Cultural and Economic Activities' and within that to the outcome of 'Work with partners to improve roads and other infrastructure, to encourage house building and business investment that sustains local communities'.

LEGAL IMPLICATIONS

16. By virtue of the relevant statutory provisions, principally detailed within the Roads (Scotland) Act 1984, the Council as local roads authority is required to manage and maintain all publicly adopted roads within its area other than those which are maintained and managed by the Scottish Ministers.

HUMAN RESOURCES IMPLICATIONS

17. The work programmes have direct impact on human resources and the Alliance will ensure all works are suitably resourced to maintain satisfactory progress.

EQUALITY IMPACT IMPLICATIONS

18. An equality impact assessment is not needed because the proposal does not have a differential impact on any of the protected characteristics.

FINANCIAL IMPLICATIONS

19. The Ayrshire Roads Alliance will deliver the strategic and local services as stated in the Service Plan. The budget is provided by East Ayrshire Council, South Ayrshire Council, and other external organisations. Appropriate scrutiny arrangements are in place to manage these budgets.

RISK IMPLICATIONS

20. The Ayrshire Roads Alliance Risk Register is reviewed and presented to very Joint Committee.
21. The Works Programmes, Service Plan and the Risk Register do not expose either Council to an increased risk as they have been developed from existing budgets and existing service commitment.

TRANSFORMATION STRATEGY

22. This Report aligns with the following design principle stated in the "Transformation Strategy 2017-2022".
 - "Maximum value for our communities", by ensuring the various elements of the Ayrshire Roads Alliance improves transport provision throughout East Ayrshire.

BACKGROUND PAPERS

East Ayrshire Council Cabinet Report – 2022/23 Roads Asset Management Plan – Investment and Programme - 16 March 2022

South Ayrshire Council Leadership Report Road Improvement Plan 2022/23 - 08 March 2022

LIST OF APPENDICES

Appendix 1 - South Ayrshire Council Programme of Works 2022/23

Appendix 2 - East Ayrshire Council Programme of Works 2022/23

Appendix 3 – EV Infrastructure

Person to Contact:

Kevin Braidwood, Head of Ayrshire Roads Alliance

Tel. No. 01563 503164

E- mail: kevin.braidwood@ayrshireroadsalliance.org

Implementation Officer:

Kevin Braidwood, Head of Ayrshire Roads Alliance

Tel. No. 01563 576441

E- mail: kevin.braidwood@ayrshireroadsalliance.org

**Appendix 1 - South Ayrshire Council- Ayrshire Roads Alliance
Carriageway Structural Maintenance Capital Programme over two years 2022/24**

Works Carried Over From 2021

Route No	Town	Road Name	Works Description	Scheme Score	Estimated Cost	Comments	Variance +/-
Uncl	Ayr	Sannox View	Full Length	N/A	£76,230	programmed	
Uncl	Ayr	Viewfield Road	Full length	N/A	£58,905	programmed	
Uncl	Ayr	Hunters Avenue	T Lights to Northfield	N/A	£129,150	programmed	
Uncl	Prestwick	Kyle Street	Full length	N/A	£54,180	programmed	
Uncl	Ayr	Dalmilling Drive	Full length	N/A	£71,904	Complete	Final Measure
Uncl	Ayr	Taylor Street	Full Length	N/A	£109,141	programmed	
Uncl	Ayr	Carrick Avenue	Full Length	N/A	£100,947	programmed	
Uncl	Ayr	St Phillans Avenue	Full Length	N/A	£222,755	programmed	
Uncl	Ayr	Southpark Road	Full Length + fway works?	N/A	£125,364	programmed	
A719	By Maybole	Maidens Ayr	North of Humeston	N/A	£98,572	programmed	
B734	Old Dailly	Barr Old Dailly	Old Dailly to Penkill + drainage improvements	N/A	£108,000	programmed	
B7035	By Girvan	Glendoune Houdston Road (Coalpots)	Braetoll South + S Power shut down	N/A	£100,500	programmed	
Uncl	Dailly	Back Road	Full Length	N/A	£107,646	programmed	
Uncl	Girvan	Carrick Street	Full Length	N/A	£44,499	programmed	

Uncl	Ayr	Kersepark Footway	Full length one side	N/A	£41,250	programmed	
Uncl	Ayr	Arthur Street Footway	Full	N/A	£26,186	programmed	
B7023	Crosshill	King Street Footway	Shop side full length	N/A	£27,364	programmed	
C31	Crosshill	Kirkmichael Road Footway	By Community Centre	N/A	£8,250	programmed	
Uncl	Girvan	Hawthorn Drive Footway		N/A	£57,112	programmed	
Surface Dressing Works –Proposed 2023/24							
U72	By Dundonald	Crooks	Full Length	N/A			
U99	By Symington	Dundonald Symington	C32 to U98 Corraith	N/A			
C115	By Tarbolton	Parkmill Road	Parkmill to C114	N/A			
C114	By Tarbolton	Largie Road	2 sections	N/A			
B744	By Tarbolton	Tarbolton/Crosshands	C114 to Auchinweet	N/A			
C74	By Ayr	Macnairston Road	Macnairston to Lochfergus	N/A			
C122	By Minishant	School Road	Full Length	N/A			
C60	By Maybole	Ladycross	Full Length	N/A			
C39	By Ayr	Corton Road	A77 to Equestrian Centre	N/A			
C29	By Maybole	North Water of Girvan - Maybole Road	30 mph Maybole south to U3	N/A			

U2	By Maybole	Auchencross	C29 to Railway Bridge	N/A			
U25	By Dailly	Delamford	B741 to Hadyard Hill	N/A			
U56	Girvan	Golf Course Road	Newton Kennedy Br. to Knockvalley Cottages	N/A			
C102	By Kirkoswald	Balvaird	Full Length	N/A			
Carriageway Resurfacing Works 2022/24							
A719	By Tarbolton	Failtoll Crossroads	By Lilylaw Farm	N/A	£173,875	Complete	Final Measure
A759	Dundonald	Bypass Road, Dundonald	Auchans to Palmer Mount	61	£219,000	programmed	
B730	By Symington	B730 Tarbolton/Dundonald	Dankeith to B751 Junction	53	£158,763	programmed	
B730	By Dundonald	B730 Bogend/A77(T) - Tarbolton Road/Dundonald, Dundonald	Slough Bridge to Tarbolton Road Dundonald	53	£265,500	programmed	
C92(C8)	By Craigie	Plewlands Road	Full Length incl part C8 to A719	47	£139,040	programmed	
Uncl	Troon	Queens Drive	Full Length	42	£35,640	programmed	
B744	By Tarbolton	B744 Garden Street/Tarbolton -	From Barrmuirhill	69	£159,000	Complete	Final Measure

		Council Boundary, Tarbolton	east to Auchinweet				
B743	By Mossblown	Ayr / Mossblown?	West from Brocklehill Farm	53	£271,250	programmed	
C115	By Tarbolton	C115 Montgomerie Street/Tarbolton - C114 Jcn Sw Of Barhill, Mauchline	From Fail Bridge westwards	50	£123,200	programmed	
C37	Auchincruive	Barrackhall Gibbseyard	TBC	48	£134,400	programmed	
Uncl	Ayr	Saltpans Road	North from Glebe Road	46	£48,750	programmed	
Uncl	Tarbolton	Springfield Road	Garden Street to No 50	46	£35,200	programmed	
Uncl	Prestwick	Morris Road	Full Road	43	£34,320	programmed	
Uncl	Ayr	Green Street	Waggon Road to Crown Street	42	£67,760	programmed	
Uncl	Prestwick	Craigie Street	Full length	39	£11,638	programmed	
C74	By Ayr	Macnairston Road	C105 to B742 Junction	52	£92,960	programmed	
B744	By Annbank	B744 Jcn At B742 N Of Annbank - B743, Annbank	from B743 junction south-westwards	63	£120,000	Complete	Final Measure
B742	By Coylton	B742 Council Boundary - A70/Hillhead, Coylton	By Holebogs, S bend	59	£45,000	programmed	
B742	By Coylton	B742 Council Boundary - A70/Hillhead, Coylton	From A70 at Hillhead south to C21	56	£57,000	programmed	

			Craigs Road junction				
B744	Annbank	Weston Avenue	Craighall Way to 101 Weston Avenue	56	£70,875	programmed	
B742	By Coylton	B742 A70 Hillhead - B744 Jcn N Of Annbank, Coylton	From Meadowhead Depot entrance south-wards	55	£97,500	programmed	
B744	Annbank	Weston Brae	Full Length	53	£58,125	programmed	
B744	Annbank	Browns Crescent	Full Length	53	£28,125	programmed	
B742	By Coylton	B742 A70 Hillhead - B744 Jcn N Of Annbank, Coylton	Bridge of Coyle to C2	52	£190,500	programmed	
B744	By Annbank	B744 Belston/A70 - Weston Avenue/Annbank, Ayr	Auchincruive Junction to Glenview	52	£91,250	programmed	
U77	By Coylton	Hole Road	Full Length	46	£43,360	programmed	
Uncl	Ayr	Ellisland Square	Full Length	42	£58,806	programmed	
Uncl	Ayr	Chapel Park Road	Full Length	40	£53,319	programmed	
B742	By Maybole	B742 Jcn Of A77(T) Ne Of Maybole - Council Boundary S Of Dalrymple, Maybole	From B7045 junction westwards	N/A	£66,845	programmed	
A719	By Dunure	A719 Smithy Bridge/Dunure - Croy Brae, Dunure	By Humeston, Castlehill woods to Pennyglen	70	£93,800	programmed	

A719	By Dunure	A719 Smithy Bridge/Dunure - Croy Brae, Dunure	Cemetery to Drumshang	67	£182,000	programmed	
A719	By Maidens	A719 Pennyglen/B7023 - Kirkoswald Road/Maidens, Maidens	Morrison Farm to Jct Blawearie	56	£186,000	programmed	
A719	By Maidens	A719 Turnberry Road/Maidens - Maidens Road/Maidens, Turnberry	Maidens to Turnberry	56	£232,500	programmed	
B7023	Maybole	Crosshill Road	Full Length	56	£56,250	programmed	
B7023	Maybole	St Cuthbert's Road	Full Length	53	£28,125	programmed	
B7024	Maybole	Alloway Road	Redbrae to Bypass	51	£71,250	programmed	
C122	By Maybole	C122 Gardenrose Path/Maybole - School Road/Minishant, Maybole	School to new Bypass	50	£18,150	programmed	
C122	By Maybole	C122 Gardenrose Path/Maybole - School Road/Minishant, Maybole	Ladycross to new Bypass	50	£24,192	programmed	
B7023	Maybole	Crosshill Road	Full Length	56	£56,250	programmed	
B7023	Maybole	Maybole Crosshill	30mph Maybole to jcn C58	72	£323,840	programmed	
A714	Barrhill	Main Street	Full Length	61	£148,800	programmed	

B7027	Barrhill	Knowe road	Jcn A714 to Dusk mill area.	58	£53,808	programmed	
B741	Dailly	Girvan/Dailly	Bargany	55	£105,840	programmed	
C29	Maybole	North Water of Girvan/Maybole Road	Wallacetown to Ruglen various locations	55	£136,125	programmed	
U52	Pinwherry	Muck road	Various TBC	52	£76,800	programmed	
C45	Ballantrae	Heronsford Road	A77- Laggan	48	£56,840	programmed	
U6	By Ballantrae	Balkissock	Full length	44	£101,482	programmed	
Footway Resurfacing Works 2022/24							
Uncl	Troon	Fullarton Drive	No 19 to No 37	30	£16,500	programmed	
B730	Dundonald	Drybridge Road	Bowling Green to Kilnford Dr	28	£14,500	programmed	
B730	Dundonald	Drybridge Road	Kilnford Drive to A759	28	£33,600	programmed	
C492	Troon	Bentinck Drive	No 97 to No 121	28	£20,000	programmed	
Uncl	Prestwick	Outdale Avenue	F/path Sherwood Road side , both sides	30	£38,300	programmed	
C17	Tarbolton	Westport	Footway North side	28	£17,370	programmed	

B743	Mossblown	Mauchline Road	Fourways to Railway Bridge North side	28	£15,300	programmed	
Uncl	Ayr	Content Avenue	South Side full length (College Side)	28	£8,400	programmed	
Uncl	Mossblown	Martin Avenue		28	£15,300	programmed	
Uncl	Prestwick	Hunters Avenue	South from Heathfield Road, west side	23	£7,500	programmed	
Uncl	Ayr	Bellevue Crescent		34	£37,800	programmed	
Uncl	Ayr	Hawthorn Drive		30	£62,000	programmed	
B742	Annbank	Weston Brae		28	£10,700	programmed	
Uncl	Maidens	Ardlochan Road		30	£20,000	programmed	
Uncl	Maybole	Hicks Avenue	No 2 to No 94	30	£28,980	programmed	
Uncl	Maybole	Queens Terrace	No 17 to No 39 + cway see separate entry	28	£18,000	programmed	
Uncl	Maybole	Kingcraig Avenue	No 2 to No 32 + cway see separate entry	28	£22,800	programmed	
Uncl	Ayr	Lochpark	slab replacement	23	£20,425	programmed	
C151	Dailly	Woodside	Both sides from Back St	30	£20,400	programmed	

			and Hadyard Terr				
Uncl	Dailly	Church Crescent	Odd number side full length	30	£16,000	programmed	
Uncl	Crosshill	Newton Street	Church Side of road	30	£15,795	programmed	
Uncl	Dailly	Hadyard Terrace	Inside footway + part outer section	28	£54,400	programmed	
			TOTAL		£6,928,827		

**South Ayrshire Council- Ayrshire Roads Alliance
Lighting Programme 2022/23**

Town	Location	Work Type	No of columns	Estimated Programme Cost	Comments	Variance +/-
Ayr	James Street and Area	Carry forward from 2021/22	30	£62k	On Site	
Ayr	Auchendoon Crescent and various Service Roads	No existing lighting	7	£17k	programmed	
Ayr	Dalmilling Road (Phase 2)	5th Core supplies	9	£15k	programmed	
Ayr	Sannox Road & Place (Phase 2)	5th Core supplies	8	£20k	programmed	

Maybole	Greenside (Phase 2)	Concrete columns	9	£20k	Design	
Prestwick	Mossbank	Old steel columns and 5th Core supplies (ongoing section faults)	24	£50k	Contract Awarded	
Troon	Barassiebank Lane (part), Muir Dr and Wallace Dr	Concrete columns	14	£30k	On site	
				£214k		

**South Ayrshire Council- Ayrshire Roads Alliance
LED Lighting Programme 2022/23**

Town	Description	Remaining
Ayr	-	192

**South Ayrshire Council- Ayrshire Roads Alliance
Traffic and Transportation Programme 2022/23**

Calculated Funding Totals	Sub-Bid	Match Detail	Total Bids	Project Description	Comments	Variance +/-
SPT	£39,000	Match	£500,000	Access for All Review Coylton		
	£400,000	Match		Alloway to Burton Construction		
	£11,000	Match		Dundonald to Barrasie Link Ph1 Construction		
	£50,000	No Match		SQP Various Projects		
Sustrans – Places for Everyone	£120,000	Match	£262,543	Access for All Review Coylton	Uncertainty Over Sustrans Bid 22/23	
	£100,000	Match		Alloway to Burton Construction	Uncertainty Over Sustrans Bid 22/23	
	£42,543	Match		Dundonald to Barrasie Link Ph1 Construction	Uncertainty Over Sustrans Bid 22/23	
	£0.00	No Match	£0.00	Loans to Troon Railway Station	New Bid depending on outcome of consultation/ public event	
Sustrans – Cycle	£10,000	Direct Match	£10,000	School Cycle Shelters		

Calculated Funding Totals	Sub-Bid	Match Detail	Total Bids	Project Description	Comments	Variance +/-
Shelter Fund						
SCSP	£158,150	Hub Match	£158,150	Active Travel Hub Ayr		
SAC in Kind	£0.00	-		Active Travel Hub Ayr		
CWSR	£41,000	Match	£491,000	Access for All Review Coylton		
	£250,000	Match		Alloway to Burton Construction		
	£40,000	Match		Signalisation B746 Kilmarnock Rd/Lang Rd/Commonwealth Dr Junction		
	£50,000	Match		Dundonald to Barrasie Link Ph1 Construction		
	£10,000	Direct Match		School Cycle Shelters		
CWSR	£20,000	Hub Match	£100,000	HUB Match Station Rd Dunure		
	£20,000	Hub Match		Hub Match -TBC		
	£20,000	Hub Match		Hub Match -TBC		
	£20,000	Hub Match		Hub Match -TBC		
	£20,000	Hub Match		Hub Match -TBC		

Calculated Funding Totals	Sub-Bid	Match Detail	Total Bids	Project Description	Comments	Variance +/-
Developer Contribution	£130,000	Match	£130,000	Signalisation B746 Kilmarnock Rd/Lang Rd/Commonwealth Dr Junction	Total Dev Contribution amount available TBC	
		Total	£1,551,693			
ARA New Signals	£230,000	Match	£200,000	Signalisation B746 Kilmarnock Rd/Lang Rd/Commonwealth Dr Junction		
		Total	£1,751,693			

**South Ayrshire Council-Ayrshire Roads Alliance
Traffic and Transportation Signal Replacement 2022/23**

Signal No	Town	Description	Work Type	Estimated Programmed Cost	Comments	Variance +/-
SAS 15	Ayr	Castlehill Rd/Chalmers Rd	Junction Replacement	£60,000		
SA59	Ayr	Whitletts Road/Craigie Rd	Junction Replacement	£50,000		
SA17	Ayr	Whitletts Rd/Mainholm Rd	Junction Replacement	£45,000		

SAP1	Ayr	Holmston Rd	Pedestrian Crossing Replacement	£35,000		
Total				£190,000		

**South Ayrshire Council - Ayrshire Roads Alliance
Structures Capital Programme 2022/23**

Description	Work Type	Estimated Programme Cost	Comments	Variance +/-
A79-30	Victoria Bridge Joint Replacement and waterproofing	£300,000	On Site	
A79-30	Victoria Bridge Concrete Repairs and Painting	£490,571	On site	
		£790,571		

Appendix 2 East Ayrshire Carriageway Structural Maintenance Programme 2022/23

ROAD	LOCATION	Cost	Comment
A713	South of Hollybush	£168,750.00	Programmed
A713	Polnessan to Patna	£150,000.00	Programmed
A71	Main Street Darvel	£121,875.00	Programmed
A70	Lugar Water Bridge to East Gateway	£131,250.00	Programmed
A70	Carbello	£103,125.00	Programmed
A719	Moscow	£131,250.00	Programmed
A719	Rural Sections	£131,250.00	Programmed
A735	U26 to past C7 Junction	£159,375.00	Programmed
B743 Strathaven Road Muirkirk	950m to South Lanarkshire Boundary	£98,800.00	Programmed
B7036 Barony Road	Near Egger factory Entrance	£93,750.00	Programmed
C134	Rural Sections	£51,200.00	Programmed
C50 Ochiltree	Various sections	£89,600.00	Programmed
C6 Stewarton	Various sections	£89,600.00	Programmed
C22 Coal Road	From U730 to A70	£264,000.00	Programmed
C23 Rigg Road	from U730 to Railway Bridge	£88,000.00	Programmed
U730 Glenshamrock Road	from B705 to C23	£240,000.00	Programmed
U1 Galston Moor Road	U56 to A71	£160,000.00	Programmed
U760 Dalcairnie	Full Length	£116,480.00	Programmed
U26 Dunlop	Full Length	£48,000.00	Programmed
U729 Glenmuir Road	Logan Avenue to Loganhill Road	£20,000.00	Programmed
Ellis Street Kilmarnock	Full Length	£16,800.00	Programmed
Howard Street Kilmarnock	Full Length	£71,400.00	Programmed
Seaford Street Kilmarnock	Full Length	£112,200.00	Programmed
Dundonald Road Kilmarnock	Smillie Place to Seaford Street	£123,200.00	Programmed
Witchknowe Road Kilmarnock	New Street to Witchknowe Avenue	£9,350.00	Programmed
Meiklewood Road Kilmarnock	No1 to No 31	£28,050.00	Programmed
Shortlees Crescent Kilmarnock	Rathlin Avenue to Shortlees Road	£37,400.00	Programmed
Old Street Kilmarnock	Academy Street to Campbell St	£32,130.00	Programmed
Kinlock Road Kilmarnock	Full Length	£36,371.50	Programmed
Stoneyhill Avenue Kilmarnock	Full Length	£18,700.00	Programmed
Turner Place Kilmarnock	Full Length	£27,200.00	Programmed

Craufurdland Road Kilmarnock	No87 to No145	£20,400.00	Programmed
Old Mill Road kilmarnock	Lawson Street to Saturrock Street	£52,800.00	Programmed
Grassyards Road Kilmarnock	Kennedy Drive to C10	£52,800.00	Programmed
Mansfield Road New Cumnock	A76 to Top Corner/ Junction	£255,200.00	Programmed
Loch View New Cumnock	Full Length	£32,725.00	Programmed
Mill of Shield Drongan	B730 to Drumwhill Road	£56,100.00	Complete
Glencraig Street Drongan	Lane Crescent to Hannaston Avenue	£37,400.00	Programmed
Blaney Avenue Patna	Full Length	£28,050.00	Programmed
Wallace Street Galston	B7037 to Cross	£11,900.00	Programmed
Titchfield Street Galston	Standalane to Orchrd Street	£28,560.00	Programmed
Maxwood Road Galston	Various Sections	£34,000.00	Programmed
Cessnock Road Hurlford	Full Length	£24,310.00	Programmed
Craigie Road Hurlford	Full Length	£59,840.00	Programmed
Blair Avenue Hurlford	Full Length	£88,825.00	Programmed
Crougar Road Crookedholm	Full Length	£58,905.00	Programmed
Meadowside Crookedholm	Full Length	£6,375.00	Programmed
High Street Newmilns	Full Length	£38,250.00	Programmed
East Donnington Street Darvel	Full Length	£30,600.00	Programmed
Burn Road Darvel	Various Sections	£74,800.00	Programmed
Campbell Street Darvel	Full Length	£28,050.00	Programmed
Patterson Terrace Darvel	Full Length	£21,505.00	Programmed
Fleming Drive Stewarton	Full Length	£11,874.50	Programmed
Lothian Road Stewarton	Full Length	£46,750.00	Programmed
Victoria Way Stewarton	Full Length	£13,090.00	Programmed
Cutsburn Road Stewarton	Full Length	£74,800.00	Programmed
Irvine Road Kilmaurs	Full Length	£21,505.00	Programmed
Newmill Road Dunlop	Full Length	£76,500.00	Programmed
Middlefield Drive Muirkirk	Full Length	£14,450.00	Programmed
Poole Avenue Ochiltree	Full Length	£5,950.00	Programmed
Broom Cresent Ochiltree	Remaining Length	£12,750.00	Programmed
Douglas Brown Avenue Ochiltree	Full Length	£12,750.00	Programmed
Dalglish Avenue Cumnock	Full Length	£26,350.00	Programmed
McLymont Court Cumnock	Full Length	£24,480.00	Programmed
Holland Crescent Cumnock	Full Length	£47,600.00	Programmed
Tankard Car Park Cumnock	Full Car Park	£70,400.00	Programmed

Ayr Road Car Park Cumnock	Full Car Park	£79,200.00	Programmed
Elizabeth Crescent Cumnock	Full Length	£36,000.00	Complete
Gemmel Avenue Cumnock	Full Length	£25,200.00	Complete
C3 Barsminning Road Mauchline	From Rail Bridge to U742 Mosshead Road	£17,820.00	Programmed
Hughfield Road Mauchline	Full Length	£55,500.00	Programmed
Carrick View Mauchline	Full Length	£41,250.00	Programmed
Beechwood Road Mauchline	Full Length	£69,500.00	Programmed
Jean Armour Drive Mauchline	Full Length	£112,500.00	Programmed
Cairn Road Cumnock	Various Sections	£103,950.00	Complete
Park Crescent Dalmellington	Full Length	£62,370.00	Programmed
Main Street Dalmellington	Full Length	£40,040.00	Programmed

Appendix 2 East Ayrshire Footway Structural Maintenance Programme 2022/23

Section	Street Name	Location	Environment	Footway Material	Length	Average Width	Treatment	Area	Cost
New Cumnock	Loch View	Full Length Both Sides	Residential	Bituminous	300	2	New PCC Kerbs, reconstruct, HRA	600	£22,800
Patna	Blaney Avenue	No12 to Main Street	Residential	Bituminous	144	3.25	New PCC Kerbs, reconstruct, HRA	468	£14,976
Dalmellington	Broomknowe	No 33 to Gateside Road	Residential	Bituminous	106	1.8	New PCC Kerbs, reconstruct, HRA	191	£6,106
Ochiltree	Broom Crescent	No1 to Gallowlee	Residential	Bituminous	215	1.8	New PCC Kerbs,	387	£12,384

		Avenue					reconstruct, HRA		
Ochiltree	Mill Street	Coachhouse to A70	Residential	Bituminous	200	2	New PCC Kerbs, reconstruct, HRA	400	£12,800
Kilmarnock	Riverbank Place	No3 to No 19	Residential	Bituminous	50	1.8	New PCC Kerbs, reconstruct, HRA	90	£2,880
Kilmarnock	Western Road	Various Sections	Residential	PCC Slabs	970	2	New PCC Kerbs, reconstruct, HRA	1940	£62,080
Kilmarnock	Sannox Road	No1 to No31	Residential	Granolithic	140	2	New PCC Kerbs, reconstruct, HRA	280	£8,960
Darvel	Burn Road	A71 to West Donington Street	Residential	Granolithic	70	1.8	New PCC Kerbs, reconstruct, HRA	126	£4,032
Darvel	Ranolcoup Road	A71 to Mair's Road	Residential	Granolithic	50	1.8	New PCC Kerbs, reconstruct, HRA	90	£2,880
Cumnock	Hearth Road/Hearth Road	Car Rd to Emry's Avenue	Residential	Bituminous	420	1.8	New PCC Kerbs, reconstruct, HRA	756	£24,192
Auchinleck	Barbieston Road	Talbot Drive to Church Street	Residential	Bituminous	320	1.8	New PCC Kerbs, reconstruct, HRA	576	£18,432
Kilmaurs	Sunnyside	B751 to Yardside	Residential	Bituminous	175	2	New PCC Kerbs, reconstruct,	350	£11,200

[illegible]

APPENDIX 2: Environmental Improvement Programme

Year	Project	Description of Works	Benefit	Estimated Cost
2020/21	Hayhill, by Drongan, Environmental Improvement	Kerb, upgrade verge and form parking bay	Improve environment in village and road safety by formalising parking area.	£15,000
2021/22	Craigie Avenue, Kilmarnock	Form Lay-by - street parking bays	Improve environment and road safety by reducing on street parking problems.	£15,000
Future Years	Wellpark Crescent Kilmarnock, widen road.	Re-kerb and widen over-run grassed area	Improve environment and road safety by reducing on street parking problems.	£7,000
Future Years	Kilmarnock Rd Service Rd Crosshouse, widen road.	Re-kerb and widen over-run grassed area	Improve environment and road safety by reducing on street parking problems.	£8,000
Future Years	Hillcrest, Bellsbank, Dalmellington Parking Bays	Form 6 No Off-Street parking bays	Improve environment and safety by reducing on street parking problems.	£15,000
Future Years	North Hamilton Place Kilmarnock, parking bays.	Additional Parking Area	Improve environment and road safety by reducing on street parking problems.	£8,000
Future Years	Gateside Road, Galston, widen road.	Re-kerb and widen over-run grassed area	Improve environment and road safety by reducing on street parking problems.	£7,000

Appendix 2 Street Lighting Works Programme 2022/23

Lighting Capital Programme 2022/23

Town	Location	Work Type	Estimated C/F Cost	Comments	Variance +/-
Dalrymple	Church Street Area	Carry forward from 2021/22 On Site	£45k	90% Complete	
Kilmarnock	Lomond Road Area	Carry forward from 2021/22 on Site	£15k	90% Complete	
Darvel	Glen Cres and Hutchison Dr	Carry forward from 2021/22	£45k	50% Complete	
£105k					

Town	Location	Work Type	Estimated Programme Cost	Comments	Variance +/-
Hurlford	Sherwood Road, Liffnock Avenue, Cessnock Ave, Cessnock Drive, Cessnock Rd	5th Core supplies and concrete columns	£90k	Programmed	
Kilmarnock	Ayr Road, Service Road	5th Core supplies and concrete columns	£30k	Programmed	
Muirkirk	Pagan Walk, Stoneyhill Avenue, Wardlaw Ave and Hawkshaw Terrace	5th Core supplies and concrete columns	£70k	On Site	
Dalrymple	Barbieston Rd and Cedar Terrace	5th Core supplies and concrete columns	£40k	Programmed	
£214k					

LED Lighting Programme Update 2022/23

Town	Lantern Amount	Status	Lantern Tender	Delivery / start install	Install complete by
New Cumnock & Dalmellington	766	Complete			
Patna & Dalrymple	563	Complete			
Mauchline, Sorn & Catrine	957	Complete			
Ochiltree & Drongan	562	Complete			
Auchinleck & Cumnock	1535	Works ongoing by LMU - 95% complete			Mar-22
Irvine Valley (including Hurlford & Crookedholm)	1860	Complete			
Kilmarnock South (including Crosshouse, Gatehead & Knockentiber)	2300	Lightways Contractor - 95% complete			Mar-22
Kilmarnock - North East	1135	Lightways Contractor – started Feb 2022	July-Aug 21	Dec-21	90% Complete
Kilmarnock - North West	1850	Tender to be issued April 2022	July-Aug 21	Sep-21	On Site
Kilmarnock - Central	1400	Compiled list complete, next stage mini-tender			Aug-22
East Ayrshire - Decorative	350	1st stage in progress (30% complete), 2nd stage tender to be issued			Aug-22
Logan, Lugar, Cronberry & Muirkirk	390	Compiled list complete, next stage mini-tender			Feb-23
Stewarton, Kilmaurs, Fenwick, Dunlop & Lugton	1420	Compiled list complete, next stage mini-tender			Mar-23

Current Status

Programme completed conversions to date 8,402 Replacement programme 55.7% complete

Overall LED units completed 13,986 LEDs now 66.8% of total EAC inventory

LED Programme Funded Replacement Works

During our design works for our LED conversions, we have identified a number of older installations in East Ayrshire where it is not practicable to simply replace the existing discharge lighting with LED lanterns. Consequently we propose full lighting replacement projects for the following locations funded from the LED replacement budget.

Town	Location	Estimated Cost
Fenwick	Glebe Terrace	£20k
	Mansheugh Road	£35k
	Skernieland Rd Area	£30k
Galston	Orchard Street	£35k
Kilmarnock	Ellisland Drive Area	£45k
	Gibson Street, Stevenson Street, Carmel Avenue Area	£110k
	Glasgow Road, B7038	£70k
	Greenan Road, Dunure Rd, Wilson Avenue, Melville St Area	£120k
	Samson Avenue and Linfern Avenue Area	£95k
	Woodstock Street Area	£50k
Stewarton	Clerkland Road Area	£70k
Total		£680k

APPENDIX 2: Bridge and Culvert Strengthening Programme

Structure Reference	Structure Name	Proposed Works	Revised Estimate of Projects C/F into 2022/23	Estimate of new projects for 2022/23	Estimate Future Years 2023/2024 & beyond
	Bridge Strengthening and Replacement				
U22/10	Burnfoot Bridge, near Darvel	Replacement – Near tender ready. Land acquisition outstanding		£444,000	
C127/10	Low Ashyard Bridge	Infilling of bridge by Historical Railways Estate. EAC part contribution	£5,000		£180,000
U26/10	West Clerkland Bridge, near Stewarton	Replacement – currently closed to traffic; near tender ready. CPO required to obtain land acquisition. Construction likely to be in future year programme	£12,000		£300,000
B730/10	Littlemill Bridge, near Rankinston	Replacement - near tender ready; land acquisition to be concluded; construction likely to be in future year programme		£6,000	£720,000
A71/280/C80	Mathews Burn Culvert, West Donnington St, Darvel	Replace section of culvert below West Donnington Street; design on going and near tender ready, land acquisition to be concluded.	£5,000	£144,000	
B713	B713 Road Slip south of Sorn	Detailed design and construct sheet piled wall		£312,000	
B705	B705 Road Slip centre of Catrine	Detailed design		£18,000	£720,000
B705	B705 Road Slip north of Catrine	Detailed design		£18,000	£360,000
Various	Investigative works	Topographical surveys, paint surveys, etc		£6,000	£6,000
C108/00/C44	Gateside Farm Culvert	Replacement with box culvert units – contract awarded – start March 2022 Completion end of May		£102,000	
A735/130/C	Gills Burn Culvert, Dunlop	Part deck replacement and Retaining Wall Repairs - design in 2022/23 and	£10,000		£180,000

58		construction in future year programme			
----	--	---------------------------------------	--	--	--

Structure Reference	Structure Name	Proposed Works	Revised Estimate of Projects C/F into 2022/23	Estimate of new projects for 2022/23	Estimate Future Years 2023/2024 & beyond
U45/10	Kirkland Bridge, Springside	Replacement of boundary bridge - North Ayrshire Council is lead authority. East Ayrshire Council funding 50% in 2022/23	£54,000		
U751/10	Crossflats Bridge	Replacement – design by consultant	£60,000		£390,000
U760/00/C93	Glenhead Culvert	Replacement		£42,000	
U740/10	Barbieston Bridge	Boundary Bridge Replacement – design by consultant		£24,000	£600,000
	Cessnock Ave, Hurlford	Retaining Wall replacement		£36,000	
U44/10	Bruntland Bridge	Strengthen and refurbish		£24,000	£300,000
	Upgrade Works identified from inspections				
B705/10/C91	Cowan Place Culvert, Catrine	Masonry repairs/scour repairs	£24,000		
B705/20	Shellies Bridge, Catrine	Scour repairs; masonry training wall repairs and culvert extension – Consultant appointed to undertake design & works ongoing; land acquisition required. Construction in future year programme	£6,000		£144,000
A71/300	Priestland Bridge	Retaining Wall strengthening – finalise design, conclude land acquisition/servitude and construct	£120,000		
U764/10	Glenmuir Bridge	Scour repairs	£42,000		
A70/130/W31	Thornwood Wall, Lugar	Replacement - Consultant appointed to undertake design which is ongoing; land acquisition required. Construction in future year programme	£6,000		£360,000
	Queens Crescent, Newmilns	Replace riverbank retaining wall	£325,000		
	Galston to Newmilns Cyclepath	River realignment works – additional rock armour works	£72,000		

	B741 Coal Glen Embankment Slip, near Dalmellington	Ground investigation complete. Consultant finalizing design & tender package. Land acquisition required. Construction potentially in 2022/23.	£24,000	£360,000	
--	--	---	---------	----------	--

Structure Reference	Structure Name	Proposed Works	Revised Estimate of Projects C/F into 2022/23	Estimate of new projects for 2022/23	Estimate Future Years 2023/2024 & beyond
A713/60/C6 1	Polnessan Upper Bridge	Extension of culvert. Design and land acquisition in 2022/23. Construction in future year programme.	£24,000		£180,000
C90/35/CG0 2	Cattle Grid	Replacement of cattle grid and bypass improvement.. Tender ready. Est £30,000 Funded by WF developer			
A736/60/C8 4	Lochridge Culvert	Masonry and drainage repairs	£60,000		
F/LUGA/10	Logan to Park Terrace Footbridge, Lugar	Replacement of footbridge deck on refurbished abutments. Consultant design ongoing		£150,000	
B705/20/C6 8	Smithy's Culvert, near Catrine	Replace with box units - future year programme			£84,000
B741/40/C7 9	Polmathburn Bridge, near Dalmellington	Replace damaged deck slabs - future year programme			£90,000
A71	Dundonald Rd Bridge	Refurbish – replace expansion joints, waterproofing, drainage, surfacing – design. Construction in future year programme.		£36,000	£1,200,000
A71	Riccarton Viaduct	Refurbish – paint, replace expansion joints, waterproofing, drainage, surfacing – design. Construction in future year programme.		£36,000	£1,440,000
A71	River Irvine Bridge	Refurbish – paint, replace expansion joints, waterproofing, drainage, surfacing - design. Construction in future year programme.		£36,000	£2,040,000
B741/50	Nith Lodge Bridge	Replacement. Appoint consultant for design and construction in future year	£54,000		£480,000
	Annick Water, Stewarton	Replacement of collapsing gabion training wall. Detailed design by consultant and construction		£378,000	
U/LOGA/10	Old Lugar Bridge	Strengthening, masonry repairs and scour protection	£300,000		
C129/30	Chapelton Bridge	Masonry repairs, Parapet heightening and scour protection 90% Complete.	£120,000		

C85/10	Fenwick Bridge	Masonry refurbishment	£24,000		£150,000
--------	----------------	-----------------------	---------	--	----------

Structure Reference	Structure Name	Proposed Works	Revised Estimate of Projects C/F into 2022/23	Estimate of new projects for 2022/23	Estimate Future Years 2023/2024 & beyond
B7036/10	Lugar Bridge, Ochiltree	Major refurbishment – design in FY 2022/23, construction in future year		£24,000	£840,000
U720/20	Lane Burn Bridge	Masonry refurbishment 90% Complete.	£70,000		
U/KMCK/20	West Shaw Street Bridge	Strengthen and Refurbishment			£600,000
C135/20	Avon Bridge	Masonry and scour repairs		£36,000	
U736/10/C65	Sykeside Bridge	Scour repair		£24,000	
U729/00/C64	Hayhiolm Bridge	Masonry and Scour repairs		£36,000	
U729/00/C71	Barry Burn Culvert	Masonry and Scour repairs		£36,000	
U730/00/C37	Culvert	Masonry and Scour repairs		£36,000	
C36/10	Nith Bridge	Masonry parapet rebuild and repairs		£60,000	£60,000
A70/100	Gatehouse Bridge	Parapet heighten, scour repairs & masonry repairs		£24,000	£180,000
A70/110/C46	Rose Burn Bridge	Masonry and scour repairs		£24,000	£120,000
	Broomknowe Retaining Wall	Design in 2022/23, construction in future years		£24,000	£150,000
W/MUIR/20	Muirkirk Shops Retaining Wall	Design in 2022/23, construction in future years		£24,000	£150,000
	Parapet Upgrades				
A70/70	Burnock Bridge, Ochiltree	Parapet and other masonry repairs	£216,000		
A713/90	Dunaskin Bridge, Waterside	Widening to create footway and replace both masonry parapets - design ongoing.	£70,000		
A735/20	Victoria Bridge, Kilmarnock	Site works ongoing re replacement of substandard vehicle parapets; deck expansion joints and paint superstructure, waterproofing and resurfacing	£570,000		

B743/80	Cleuch Bridge, Sorn	Upgrade of parapets and install footway	£90,000		
---------	---------------------	---	---------	--	--

Structure Reference	Structure Name	Proposed Works	Revised Estimate of Projects C/F into 2022/23	Estimate of new projects for 2022/23	Estimate Future Years 2023/2024 & beyond
A713/70/C53	Drumgrange Bridge	Upgrade of parapets, masonry repairs – works ongoing	£6,000		
C134/10	Ranoldcoup Bridge, Darvel	Masonry repairs and heighten parapets	£24,000	£240,000	£48,000
B769/40	Corsehill Mill Bridge	Parapet replacement – design in FY 2021/22		£12,000	£150,000
B7082/10	Townhead Bridge	Parapet replacement		£150,000	
B743/135/C50	Beacon Hill Culvert	Headwall Repairs			£36,000
W/NCUMN/10	Burnside Retaining Wall	Replacement	£36,000		
U8/00/C8	Hendryton Burn Culvert	Scour and masonry repairs	£48,000		
	Rail Incursion				
C23/10	Rigg Road Rail Bridge, Cumnock	Safety fencing - future year programme			£20,000
	Non ARA Council Footbridges				
	Various sites	Design, investigation		£120,000	£120,000
F/HURL/10	Portland Brae Footbridge	Load Assessment, paint and replace concrete planks	£230,000		
F/CATR/20	Institute Ave Footbridge, Catrine	Refurbishment	£72,000		
	Principal Inspections				
	Various	Principal Inspections of bridge stock by consultant and in-house staff		£216,000	
		TOTAL	£3,037,000	£3,000,000	£12,434,000

		TOTAL (Estimated Carry Forward + new allocation)	£6.037m	
--	--	---	----------------	--

APPENDIX 2: Traffic, Transportation and Road Safety Programmes 2022/23

(i) Road Safety Programme

Town/Route	Location	Proposed Scheme
Hurlford	A71/B7073 roundabout	AIP junction assessment
Kilmarnock	Hurlford Road	30mph speed limit extension
Auchinleck	Barony Road	Speed Limit extension and gateway improvements
Dalmellington	High Main Street, Churchill, Knowehead	Road safety improvements
B742 Dalrymple	B742 gateway entrance to Dalrymple	Enhanced gateway features including vehicle activated sign
B7034 Hollybush	Hollybush	30mph speed limit
A713 Waterside	Waterside	50mph speed limit
Auchinleck	Various	Waiting restriction amendments
Lugton	Dunlop Road	Speed limit signing improvements
Galston	Brewland Street	Extension of 30mph speed limit
Kilmarnock	A71 Campbell St off slip	Signalisation assessment
Kilmarnock	A71 West of Bellfield I/C	Road safety signing
Stewarton	Dunlop Road	Pedestrian Refuge

(ii) Safer Neighbourhoods

Town	Location	Proposed Scheme
Mauchline	Cowgate	Traffic management review
Kilmarnock	Prestwick Place, Fardalehill	Traffic management
Kilmarnock	Sutherland Drive	Traffic calming
Galston	Cessnock Road at Bowling Club	Pedestrian build-out

Mauchline	Mansfield Road	Traffic management review
Stewarton	Various roads	20mph speed limit orders amendments
Kilmarnock	Whatriggs Road	20mph speed limit amendments
Cumnock	Glaisnock Road	Possible speed reduction measures
Kilmarnock	Foregate Square	Permanent pedestrianisation scheme
Various	Various locations	Vehicle activated signs upgrade

(iii) Rural Route Action Plans

Route	Proposed Scheme
B778	B778 Fenwick to Stewarton Route Study

(iv) Cycling, Walking and Safer Streets (CWSS)

Town	Location	Proposed Scheme
Crosshouse/Kilmarnock	B7038 Kilmarnock to Crosshouse	Cycle route between Fardalehill and Crosshouse via hospital
Crookedholm	Grougar Road	Grougar Rd localised road widening and pedestrian crossing facility
Fenwick	Kirkton Rd/Main St – Fenwick PS	Pedestrian improvements/school street investigation
Dunlop	A735 Lugton Road	Pedestrian crossing improvements
Dalrymple	B742 Barbieston Road	Traffic calming and pedestrian crossing facilities
Mauchline	Loudoun Street	Pedestrian crossing assessment
Kilmaurs	Main Street	Improved pedestrian facilities
Crosshouse	Crosshouse-Dundonald	Cycle route feasibility study
Cumnock	Netherthird	School Streets Project
Newmilns	Loudoun Road	Pedestrian Crossing Investigation
Crosshouse	B751 Gatehead Road	Pedestrian Crossing Installation
Kilmarnock	Kilmaurs Rd at Hillhead PS	Pedestrian Crossing Installation
Darvel	East Main St/Murdoch Road	Junction sightline improvement

Various	Various locations	Cycle and scooter parking at schools and other locations
---------	-------------------	--

(v) Strathclyde Partnership for Transport (SPT)

Location	Project
Kilmarnock	Phase 3 refurbishment of Kilmarnock bus station to upgrade concourse and stance areas.
Kilmarnock	Glasgow Road bus park & ride
Fenwick	Footway improvements for access to X77 bus service

(vi) Sustrans

Location	Project
Hurlford	Hurlford Street Design Project
N/A	East Ayrshire Active Travel Strategy

Appendix 3 EV Chargers

EAST AYRSHIRE PUBLIC CHARGERS				
CYC Ref	Type	Make	Location	Replacement Cost
51171	7kw	eVolt	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	£8,000
51210	22kw	eVolt	Foregate Car Park, James Shaw Crescent, Kilmarnock, KA1 1LU	£9,000
50821	22kw	eVolt	Multi Storey Car Park, Kilmarnock, KA1 1LU	£9,000
51324	22kw	eVolt	Titchfield Street Car Park, Kilmarnock, KA1 1PH	£9,000
52474	22kw	eVolt	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	£9,000
52470	Rapid	eVolt	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	£30,000
52471	Rapid	eVolt	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	£30,000
52472	Rapid	eVolt	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	£30,000
52473	Rapid	eVolt	Ayrshire Athletics Arena EV Hub, Queens Drive, Kilmarnock, KA1 1HU	£30,000
52020	Rapid	eVolt	East George Street Car Park, Kilmarnock, KA1 1GB	£30,000
52021	7kw	eVolt	East George Street Car Park, Kilmarnock, KA1 1GB	£8,000
52022	7kw	eVolt	East George Street Car Park, Kilmarnock, KA1 1GB	£8,000
52023	7kw	eVolt	East George Street Car Park, Kilmarnock, KA1 1GB	£8,000
51233	22kw	eVolt	EAC Headquarters, London Road, Kilmarnock, KA3 7BU	£9,000
52035	7kw	eVolt	EAC Headquarters, London Road, Kilmarnock, KA3 7BU	£8,000
52036	7kw	eVolt	EAC Headquarters, London Road, Kilmarnock, KA3 7BU	£8,000
52037	7kw	eVolt	EAC Headquarters, London Road, Kilmarnock, KA3 7BU	£8,000
52026	7kw	eVolt	Waterside Street Car Park, Kilmarnock, KA1 1RJ	£8,000
52027	7kw	eVolt	Waterside Street Car Park, Kilmarnock, KA1 1RJ	£8,000
52028	7kw	eVolt	Waterside Street Car Park, Kilmarnock, KA1 1RJ	£8,000
52025	Rapid	eVolt	Waterside Street Car Park, Kilmarnock, KA1 1RJ	£30,000
50819	22kw	eVolt	Beechwood Avenue Car Park, Beechwood Avenue, Auchinleck, KA18 2AW	£9,000
51170	Rapid	eVolt	Area Office, 33 Main Street, Dalmellington, KA6 7QL	£30,000
50507	22kw	eVolt	Avenue Square Car Park, Stewarton, KA3 5AP	£9,000
50815	Rapid	eVolt	Castle Car Park, New Cumnock, KA18 4AR	£30,000
52024	Rapid	eVolt	Ranouldcoup Road, Darvel, KA17 0JU	£30,000
52042	Rapid	eVolt	Loudoun Street Car Park, Mauchline, KA5 5BE	£30,000
52018	Rapid	eVolt	Tanyard Car Park, Cumnock, KA18 1BG	£30,000

52034	22kw	eVolt	Glaisnock Street Car Park, Cumnock, KA18 1JS	£9,000
52017	Rapid	eVolt	Mill Bank Car Park, Mill Bank, Cumnock, KA18 1AB	£30,000
52039	7kw	eVolt	Townhead Street Car Park, Cumnock, KA18 1LY	£8,000
52040	7kw	eVolt	Townhead Street Car Park, Cumnock, KA18 1LY	£8,000
52041	7kw	eVolt	Townhead Street Car Park, Cumnock, KA18 1LY	£8,000
51792	22kw	eVolt	Rothsay House, Greenholm Road, Cumnock, KA18 1LH	£9,000
52966	7kw	eVolt	Area Office, 33 Main Street, Dalmellington, KA6 7QL	£8,000
52967	7kw	eVolt	Area Office, 33 Main Street, Dalmellington, KA6 7QL	£8,000
52968	7kw	eVolt	Area Office, 33 Main Street, Dalmellington, KA6 7QL	£8,000
52972	7kw	eVolt	Saint Germain Street Car Park, Catrine, KA5 6RQ	£8,000
52969	22kw	eVolt	Dean Castle Country Park, Dean Road, Kilmarnock, KA3 1XB	£9,000
52970	7kw	eVolt	Fenwick Road Car Park, Fenwick Road, Kilmaurs, KA3 2RQ	£8,000
52971	7kw	eVolt	Fenwick Road Car Park, Fenwick Road, Kilmaurs, KA3 2RQ	£8,000
52953	7kw	eVolt	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	£8,000
52954	7kw	eVolt	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	£8,000
52955	7kw	eVolt	Northwest Area Centre, Western Road, Kilmarnock, KA3 1NQ	£8,000
52956	7kw	eVolt	Rothsay House, Greenholm Road, Cumnock, KA18 1LH	£8,000
52957	7kw	eVolt	Rothsay House, Greenholm Road, Cumnock, KA18 1LH	£8,000
52958	7kw	eVolt	Rothsay House, Greenholm Road, Cumnock, KA18 1LH	£8,000
52965	22kw	eVolt	Morton Place Car Park, Morton Place, Kilmarnock, KA1 2AY	£9,000
52962	Rapid	eVolt	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	£30,000
52963	22kw	eVolt	Queens Street Car Park, Queen Street, Kilmarnock, KA1 1LU	£9,000
53080	7kw	eVolt	Netherthird Community Centre, 65 Ryderston Drive, Cumnock, KA18 3AR	£8,000
53778	Rapid	eVolt	Main Street Car Park, Muirkirk	£30,000
53775	22kw	eVolt	Rose Reilly Sports Centre, Stewarton	£9,000
53776	7kw	eVolt	Standalane Car Park, Stewarton	£8,000
60786	7kW	eVolt	Academy Street, Hurlford	£8,000
Awaiting commissioning	22kW	eVolt	Drongan Centre car park, Mill of Shield Road	£9,000
Awaiting commissioning	22kW	eVolt	Carnshalloch Avenue car park, Patna	£9,000
Awaiting commissioning	22kW	eVolt	New Cumnock Outdoor Swimming Pool car park	£9,000
Awaiting commissioning	22kW	eVolt	Gatehead Road car park, Crosshouse	£9,000
Awaiting commissioning	7kW	eVolt	Queen Street car park, Kilmarnock	£8,000
Awaiting commissioning	7kW	eVolt	Morton Place car park, Kilmarnock	£8,000

Awaiting commissioning	7kW	eVlt	Morton Place car park, Kilmarnock	£8,000
Awaiting commissioning	7kW	eVlt	Morton Place car park, Kilmarnock	£8,000
Awaiting programme of works	7kW	eVlt	Brown's Road car park, Newmilns	£8,000

EAST AYRSHIRE FLEET CHARGERS

CYC Ref	Type	Man.	Location	£9,000
52043	22kw	eVlt	Transport Depot, Crookedholm	£8,000
52044	7kw	eVlt	Transport Depot, Crookedholm	£8,000
52045	7kw	eVlt	Transport Depot, Crookedholm	£8,000
52046	22kw	eVlt	Cleansing Depot, Western Road, Kilmarnock	£9,000
52047	7kw	eVlt	Cleansing Depot, Western Road, Kilmarnock	£8,000
52048	7kw	eVlt	Cleansing Depot, Western Road, Kilmarnock	£8,000
51897	7kw	eVlt	Holmquarry House, Kilmarnock	£8,000
51914	7kw	eVlt	Holmquarry House, Kilmarnock	£8,000
51881	7kw	eVlt	Croft Street, Kilmarnock	£8,000
51882	7kw	eVlt	Croft Street, Kilmarnock	£8,000
51883	7kw	eVlt	Croft Street, Kilmarnock	£8,000
52964	Rapid	eVlt	Croft Street, Kilmarnock	£30,000
52950	7kw	eVlt	Strand Street, Kilmarnock	£8,000
52951	7kw	eVlt	Strand Street, Kilmarnock	£8,000
52952	7kw	eVlt	Strand Street, Kilmarnock	£8,000
Awaiting commissioning	7kw	eVlt	Holmquarry House, Kilmarnock	£8,000
Awaiting commissioning	7kw	eVlt	Holmquarry House, Kilmarnock	£8,000
Awaiting commissioning	7kw	eVlt	Holmquarry House, Kilmarnock	£8,000
Awaiting commissioning	7kw	eVlt	Ayr Road Council Depot, Cumnock	£8,000
Awaiting commissioning	7kw	eVlt	Ayr Road Council Depot, Cumnock	£8,000
Awaiting commissioning	7kw	eVlt	Ayr Road Council Depot, Cumnock	£8,000
Awaiting programme of works	22kW	eVlt	Croft Street, Kilmarnock	£9,000
Awaiting programme of works	7kW	eVlt	New Cumnock Community Hospital car park	£8,000
Awaiting programme of works	7kW	eVlt	New Cumnock Community Hospital car park	£8,000

SOUTH AYRSHIRE CHARGERS

CYC Ref	Type	Make	Location	
51930	7kw	eVolt	Barns Crescent Car Park, Ayr, KA7 2BW	£8,000
51793	7kw	eVolt	Mill Brae Car Park, Ayr, KA7 2HU	£8,000
51535	Rapid	eVolt	Burns Statue Square, Ayr, KA7 UT	£30,000
52029	22kw	eVolt	Belleisle Park, Ayr, KA7 4BN	£9,000
52030	7kw	eVolt	Castlehill Road Car Park, Ayr, KA7 2HT	£8,000
52031	7kw	eVolt	Castlehill Road Car Park, Ayr, KA7 2HT	£8,000
52032	7kw	eVolt	Castlehill Road Car Park, Ayr, KA7 2HT	£8,000
51325	22kw	eVolt	Cromwell Road Car Park, Ayr, KA7 1DY	£9,000
50818	22kw	eVolt	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	£9,000
50817	22kw	eVolt	Jubilee Road, Troon Swimming Pool, Troon, KA10 6XQ	£9,000
50290	22kw	eVolt	South Beach Road Car Park, Troon, KA10 6EF	£9,000
52033	22kw	eVolt	Girvan Harbour, Girvan, KA26 9AG	£9,000
50816	Rapid	eVolt	Girvan Harbour, Girvan, KA26 9AG	£30,000
52038	22kw	eVolt	Harbour Road Car Park, Maidens, KA26 9NR	£9,000
52019	Rapid	eVolt	The Vennel, Ballantrae, KA26 0NH	£30,000
52975	Rapid	eVolt	Mill Brae Car Park, Ayr, KA7 2HU	£30,000
52974	7kw	eVolt	New Road Car Park, New Road, Ayr, KA8 8HE	£8,000
52973	Rapid	eVolt	New Road Car Park, New Road, Ayr, KA8 8HE	£30,000
52959	7kw	eVolt	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	£8,000
52960	7kw	eVolt	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	£8,000
52961	7kw	eVolt	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	£8,000
53555	Rapid	eVolt	Bellevue Car Park, Bellevue Road, Prestwick, KA9 1NW	£30,000
52976	Rapid	eVolt	Coylton Activity Centre, Hole Road, Coylton, KA6 6JL	£30,000
53774	Rapid	eVolt	Academy Street, Troon	£30,000
53773	Rapid	eVolt	Lodge Road Car Park, Turnberry	£30,000
53777	22kw	eVolt	Burnside Road, Monkton	£9,000
Awaiting commissioning	22kw	eVolt	Dailly Activity Centre, Victory Crescent, Dailly	£9,000
Awaiting commissioning	22kw	eVolt	Inches Close car park, Maybole	£9,000

Awaiting commissioning	22kw	eVlt	Tarbolton Community Campus car park, Tarbolton	£9,000
Awaiting commissioning	22kw	eVlt	Dundonald Primary School car park, Dundonald	£9,000
Awaiting commissioning	22kw	eVlt	Mossblown Activity Centre car park, Mossblown	£9,000
Awaiting commissioning	22kw	eVlt	Kirkoswald Main Street car park, Kirkoswald	£9,000
Awaiting commissioning	7kW	eVlt	Chalmers Arcade car park, Girvan	£8,000
Awaiting commissioning	7kW	eVlt	Chalmers Arcade car park, Girvan	£8,000
Awaiting commissioning	7kW	eVlt	Chalmers Arcade car park, Girvan	£8,000
Awaiting programme of works	22kW	eVlt	Barrhill Community car park, Main Street, Barrhill	£9,000